STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 222

Date 07/23/2007

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	8										Dale Thomas	ABF
	1	Operator	8										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver	8										Paul Ekstrom	ABF
	1	Superintendent	2										Joseph Devito	ABF/Patent Construction Co, stair tower
	1	Foreman	8										Gehu E Gonzales	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Donam Chavez	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Juan P Argueta	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Martin Sandovol	ABF/Patent Construction Co, stair tower
188137	1	Liebherr LR1280 Crane	8										280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)	8										330 T New crane	ABF, not certified
	1	Man Lift Hertz Rental S-125	8											Hertz Rental
	1	Man Lift Hertz Rental Z-135	8											Hertz
	1	Lincoln Elec Vantage 500 Welding Machine										8		ABF
	1	Vantage 500 Air Compressor	4									4		ABF

REC'D '07 AUG-15 #001777
072307

	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	4									4		ABF
	1	Pickup	4									4		ABF

Weather: Overcast & Mist/ wind normal - Hi 68F Lo 57F.

Description of Operation:

Continue W2 Falsework erection.

ABF assembling additional pairs of 2-W36x160 stringers for erection.

ABF continues alignement of columns by adding shim at the base of north-west column in the South Pier pit.

ABF added steel channel toe bar for the handrail along the east side of the plywood deck between Lines 30 and 34.
ABF assembled and erected another 16'x16 Deck on west side of South Pier between lines 30 and 34 along the west edge. ABF added more 4x6 joists and plywood to expand this platform to Line D.

ABF received 1 truck load of stair tower assembly members from Patent Construction Company.
The crew from Patent Construction Company is working on the erection of Stair Tower.
ABF received 1 truck load 10 each of W14 x89 steel beams 50 ft long for W2 deck/form work .
ABF provided flagging for 4 hours.

ABF watered the area for dust control. Used water from the Fire Hydrant.

Inspector:
Mathur _____ Trans Engineer (D)

GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

~ ~n HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 222

Date 07/23/2007

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	8										Dale Thomas	ABF
	1	Operator	8										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver	8										Paul Ekstrom	ABF
	1	Superintendent	8										Joseph Devito	ABF/Patent Construction Co, stair tower
	1	Foreman	8										Gehu E Gonzales	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Donam Chavez	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Juan P Argueta	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Martin Sandovol	ABF/Patent Construction Co, stair tower
188137	1	Liebherr LR1280 Crane	8										280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)	8										330 T New crane	ABF, not certified
	1	Man Lift Hertz Rental S-125	8											Hertz Rental
	1	Man Lift Hertz Rental Z-135	8											Hertz
	1	Lincoln Elec Vantage 500 Welding Machine										8		ABF
	1	Vantage 500 Air Compressor	4									4		ABF

	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	4									4		ABF
	1	Pickup	4									4		ABF

Weather: Overcast & Mist/ wind normal - Hi 68F Lo 57F.

Description of Operation:

Continue W2 Falsework erection.

ABF assembling additional pairs of 2-W36x160 stringers for erection.

ABF continues alignement of columns by adding shim at the base of north-west column in the South Pier pit.

ABF added steel channel toe bar along the east side of the plywood deck between Lines 30 and 33.
ABF continues working on another piece of Deck for erection.

ABF received truck loads of stair tower assembly members from Patent Construction Company.
The crew from Patent Construction Company is working on the erection of Stair Tower.

ABF watered the area for dust control. Used water from the Fire Hydrant.

Inspector:
Lalit Mathur _____ Trans Engineer (D)