STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 225

Date **07/26/2007**

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	8										Dale Thomas	ABF
	1	Operator	8										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver	8										Paul Ekstrom	ABF
	1	Superintendent	4										Joseph Devito	ABF/Patent Construction Co, stair tower
	1	Foreman	8										Gehu E Gonzales	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Donam Chavez	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Juan P Argueta	ABF/Patent Construction Co, stair tower
	1	Carpenter	8										Martin Sandovol	ABF/Patent Construction Co, stair tower
	1	Crane Superintendent	2										Bill Alger	ABF/Bragg
188137	1	Liebherr LR1280 Crane	8										280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)										8	330 T New crane	ABF, not certified
	1	Man Lift Hertz Rental S-125	8											Hertz Rental
	1	Man Lift Hertz Rental Z-135	8											Hertz
	1	Lincoln Elec Vantage 500 Welding Machine										8		ABF

REC'D '07 AUG-15 #001779

	1	Vantage 500 Air Compressor	4									4		ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	4									4		ABF
	1	Pickup	2									6		ABF

Weather: Overcast & Mist morning, sunny PM, slightly windy - Hi 63F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier.

The crew from Patent Construction Company for Stair Tower continued erection of the stair tower.

ABF continued building the form for new Mockup.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF received 2 truck loads of W14x89 beams x 50 ft long, total 15 pieces.

ABF provided flagging for 5 hours.

Inspector:
Lalit Mathur Trans Engineer (D)