GK.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 233

Date 08/03/2007

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver										8	Richard Yambao	ABF, school
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	8										Dale Thomas	ABF
	1	Operator	8										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver										8	Paul Ekstrom	ABF sick
188137	1	Liebherr LR1280 Crane										8	280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)	8										330 T New crane	ABF, certified
	1	Man Lift Hertz Rental S-125	4									4		Hertz Rental
	1	Man Lift Hertz Rental Z-135	4									4		Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	4									4		ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine										8		ABF
	1	Pickup	2									6		ABF
	1	Grader, John Deer 650 HP	4									4	New Grader	ABF/Hertz Rental

RECEIVED 07 AUG 15 #001786

Weather: Coudy/Fog cold morning, sunny PM, slightly windy - Hi 67F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier from Line 30 to Line 36.

ABF continues checking the Stair Tower. The Stair Tower is so far in the yellow tag stage only. It is still not open for unrestricted use.

ABF surveyor laid out the location of 20' x 20' foundation for Elevator on the west side of south tower matching the stair tower.

ABF continues welding of the formwork beams/members such as W6x25, W8x40 etc. to Stringer Beams W36x160. The W6 is welded to W36 at each end. The W8 is welded on top of W6 and is of partial span length only. The W8 has base plates welded on top to receive posts.

ABF performed some grading to move the crane.

ABF watered the area for dust control. Used water from the Fire Hydrant.

The New Crane is operational as of today. It was certified by Cal-OSHA late yesterday. The certified capacity is shown as 301,000 lbs (150 tons). The crane was supposedly of 300 tons capacity. ABF's Brandt was informed of this. He will check on it. There is a thinking among them that it is a misprint.

Inspector:
Lalit Mathur _____ Trans Engineer (D)