STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 239

Date **08/09/2007**

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead										8	Leo Vega	ABF off
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF new
14	1	Welder	8										Dennis Beach	ABF new
15	1	BRAGG Crane Supt	8										Bill Alger	ABF/BRAGG
16	1	Operator	8										Dan Burton	ABF/BRAGG
17	1	Operator	8										Vern Hubard	ABF/BRAGG
18	1	Operator	8										Doug Peterly	ABF/BRAGG
19	1	Operator/Pilot Car	8										Teresa Green	ABF/BRAGG
188137	1	Liebherr LR1280 Crane										8	280T	ABF (Bragg) being dismanteled
	1	Liebnerr LR1300 Crane (new)	8										330 T New crane	ABF, certified
	1	Man Lift Hertz Rental S-125										8		Hertz Rental
	1	Man Lift Hertz Rental Z-135										8		Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	4									4		ABF
	1	Generator MQ Power 549-20-4007	8											ABF

REC'D 07 AUG-15 #001791
080907

	1	Welding Machine	4									4		ABF
	1	Pickup	8											ABF
	1	Back Hoe 310G	8										New Back Hoe	ABF/Hertz Rental
	1	Soil compactor										8	New	ABF Rental

Weather: Partially cloudy, cold morning, sunny PM, slightly windy - Hi 67F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier.

ABF started extending deck northwork from L:ine 29 onwards.

ABF welding Stringers to top of Cap Beams.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF using Back Hoe to dig the foundation for Elevator. A man made object was found yesterday at close of the day while digging the foundation. The existing foundation is a 2.5 meter wall connected to a 2.56m x 1.8m x 1m deep wall foundation (the inside dimensions are 2.1 m x 1.6m) with a 8" diameter sewer line. ABF plans to pour the Elevator foundation concrete encasing this foundation.

ABF started digging a trench to bring power to the elevator.

BRAGG dismanteled the crane and hauling it away on 10 truck loads.

ABF provided flagging all day 7-8 hrs.

Inspector:
Lalit Mathur _____ Trans Engineer (D)