GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 169

Date 5/31/2007

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

			HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor

Weather: Foggy/ Sunny - Hi 70F Lo 50F.

Description of Operation:

W2 crossbeam falsework construction
ABF continued to erect the falsework posts at W2W.
In a conversation with Steve Marko and Terry Crunk, we discussed about bolted connection between posts and column bracing. I told Steve that bolts for the connections are supposed to be hand-tightened in order some movement for the final grading. ABF was using an impact ranch to tightened bolts. Steve said that ABF planned to machine tightened these bolts during the erection, but they would loosen the connection before grading.

See Lalit Mathur's report for labor and equipment.

Inspector:
Ken Lee _____ Trans Engineer (D)

RECD 3-07 AUG-16 #001824