STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 257

Date **08/27/2007**

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator										8	Dick Dillion	ABF off
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebnerr LR1300 Crane	8										330 T	ABF
	1	Man Lift Hertz Rental S-125										8		Hertz Rental
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	4									4		ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Lincoln Elec Whisper Gen.	8											ABF
	1	Forklift Hertz Rental 544D-10										8		ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	8											ABF
	1	Welding Machine768-50-4064	4									4		ABF
	1	Pickup	2									6		ABF

REC'D 08/27/07 SEP-17 #002021

Weather: partial cloudy, calm, Hi 68F Lo 58F.

Description of Operation:

Continue W2 Falsework and Formwork. Steve returned from vacation.

ABF continues working on the Deck extending northward. Building around the North Pier.

ABF finished assembling of 4 pairs W36x160 Stringer beams and erected these supported on Cap Beams (on lines B & D) and Under hung beams (on lines A & E) along lines 4 & 5 and 6 & 7 for a total of 8 beams. This completes erection of all stringer beams for the Falsework.

ABF started welding Stringer beams along lines 4,5,6 and 7 to Cap Beams/Underslung beams.

ABF continues welding form work tower pieces together.

ABF continues to make PT blockouts of Plywood.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues working on the formwork for mass concrete pour mockup.

ABF surveyor continue laying and marking PT duct locations.

(ABF expected to receive a truck load of angles which did not arrive. The flaggers sent by ABF were returned by CC Meyers as CC Meyers was provideing the flaging).

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep