File 46

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

Date: 9/23/07 through 9/29/07

SELF-ANCHORED SUSPENSION (04-0120F4) — **Gary Pursell / Rick Morrow**

Time Elapsed – 20%
Completed – 21%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing actual submittals and logic ties to insure accuracy of the September, 2007 CPM Schedule.
- The Department continues reviewing shop drawings for Lift #1 Tower with 35% already approved.
- Requests for Information (RFI): 1144 received – 1132 (99%) responded to.
- Working Drawing Submittals: 480 received – 393 (82%) responded to.

Field work

- Development of fabrication and welding procedures continues at ZPMC in Shanghai, PRC.
- Contractor continues building post tension blockouts.
- Contractor continues erecting the elevator tower.
- Contractor will do preparatory works for the base slab pour for the beam cap.
- ZPMC continues working on the Contractor's trial Tower and Contract required mock-ups.
- Fabrication of the Barge and Shearleg Crane are both on-going in Oregon at U. S. Barge and in Shanghai at ZPMC respectively.

ASSISTANT RE'S DAILY REPORTS:

Monday, September 24, 2007

- Clear and mild.
- I reviewed the WSWD and approved it for Gary's signature.
- I reviewed my notes in prep for Gary's MEP meeting.
- I attended Gary's MEP resource meeting. We discussed 3D model issues, TYL needs to get the call box hand rail penetrations done ASAP. TYL needs to get the meeting with Larry and DOSH for the elevator issues. All issues that will effect detailing or fabrication need to be identified ASAP. Saeed will discuss submittal responses with SF staff today- we want to stay with the response to the last submittal. TYL to review the status and to-do list from the last cable lighting meeting. We discussed CCR's 49, 50, 51, 52, 53.
- I discussed the bathroom towel supply with Chris Master. We also discussed my need for an SD card for my Palm. We also discussed Coloma's request for a smaller truck.
- I discussed painting around the cable, pedestal conduit routing, etc. with Mike Travis.
- I discussed staffing with Scott Fabel.

Tuesday, September 25, 2007

- Mostly clear and warm.
- I chaired the MEP meeting and we discussed the status of the outstanding RFI's 793, 861, 919, 897, and submittals 344, 174-176, and 235. More details are in my notes.

REC'D '07 OCT-01 #002077

- There was much discussion regarding the cco sheets for 44 and we discussed with Dan who had marked up the sheets that were given to him unofficially.
- I reviewed CCO 42 and discussed Mike's comments with him.

Wednesday, September 26, 2007

- Clear and warm.
- I worked on reviewing the Electrical lump sum item schedule of values and discussed with Martin and Roberto.
- I delivered the cco 42 spec changes to Eric. We need them to be stamped from the PB PE.
- I discussed MEP staff needs with Darryl, Paul Chu and my MEP staff. The plan is to have Paul and the new rotatee start next week when Angel will be here for his last week.

Thursday, September 27, 2007

- Overcast and cool.
- I attended the Senior hosted by Rick. We discussed Rick, Gary and Marwan's trip to China and Japan, Brian and Warrens trip to Japan and China, No core team meeting yesterday, Submittal status comments (a,b,c), Shing Chow introduced as the new Bridge senior who will go to China. We also discussed new staff and the new trailer. More notes in my file.
- I spoke with Mike T regarding RFI 707r2 and later I spoke to Irene. We will talk to Chris tomorrow.
- I went through tons of emails and printed and sorted RFI's and submittals.
- I worked more on RFI 707r2 with Irene.

Friday, September 28, 2007

- Mostly clear and mild.
- I reviewed RFI 707R3 more.
- I attended the MEP CCO meeting and discussed the outstanding CCO's.
- I discussed RFI 707R2 with Chris, Eric, and Anna. The solution that we have for part 3 of the RFI satisfies Anna and Chris. The solution is in the plans.
- I went through emails and archived and deleted.
- I reviewed the letters for the second revision to the response to Submittal 174. Chris was not available to go over them. Martin and I discussed with April and she will get them ready in pmiv and send them after we discuss with Chris.
- I straightened up my desk.

Saturday, September 29, 2007

- No work planned

Sunday, September 30, 2007

- No work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER