GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 280

Date **09/19/2007**

Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#8 Furnish Temporary Tower								IDLE OR DOWN	REMARKS Name	REMARKS Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
17	1	Foreman/Iron Worker		8									Rick Clayborn	ABF
18	1	Iron Work		8									Dan Gordon	ABF
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125	2									6		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	2									6		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	2									6		Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	MQ Whisper Watt 7000 549-07-5006	2									6		ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF
	1	Air PAC Machine Generator SDG255										8		ABF
	1	Ingersoll Vantage Air compressor 006-18-4297	4									4		ABF

REC'D '07 OCT 11 #002110

	1	Ingersoll Vantage Air Compressor 006-18-4293										8		ABF
	1	4- Flood light set with Generator 536-40-6805	0.5									7.5		Hertz Rental
	1	4- Flood light set with Generator 536-40-6841										8		Hertz Rental
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2									6		ABF
	1	Fork Lift		8										ABF
	1	Generator/Welding Machine 549-20-4044										8		ABF Hertz Rental
	1	Generator 549-07-5007										8		ABF Hertz Rental

Weather: Windy, Clear & Cold morning, Hi 62 F Lo 55 F.

Description of Operation:

(1) Continue W2 Falsework and Formwork.

ABF started to install the trusses to support the bottom of the form work.

ABF continues to make PT blockouts of Plywood.

ABF continues to prepare for the Mockup test. ABF continues to finetune piping, connections and other arrangements for the test scheduled for tomorrow 9/20/07.
ABF pressure tested the piping.
ABF installed Temperature gauges/micro probes at two locations with a set of 3 each.
ABF continues to add foam insulation on the outside in the upper half of the Mockup formwork on the long sides. (The bottom half has solid 4x6s with no space.)

ABF refilled the trench for the conduits for electric power to the Elevator foundation.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF received concrete washout holding container from Concret Washout Systems.

ABF received a small load of lumber.

All flagging by CC Meyers.

Visitors: The site was visited today by DRB members accompanied by senior staff of ABF and Caltrans including Rick Morrow and Gary Pursell.

(2) At the Pier 7 Warehouse, ABF continues the assembling of the Temporary Tower 'D' Driving Base Frame Anchor bolts' Assemblies for installation at Pier T1 Piles. They work 8 hours on Monday, Wednesday and Ffriday and 10 hours on Tuesday and Friday. The shift starts at 6:00 AM.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep