OK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 288

Date **09/27/2007**

Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF, going on vacation, may be his last day
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	2										Dennis Beach	ABF, quit today
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
17	1	Foreman/Iron Worker	8										Brice Mauser	ABF/RPS
18	1	Iron Worker										8	Lee Watchler	ABF/RPS
19	1	Iron Worker	8										Robbet Van Booven	ABF/RPS
20	1	Iron Worker										8	Lance Mauser	ABF/RPS
21	1	Iron Worker										8	Mike Esquer	ABF/RPS
22	1	Electrical Forman	8										Tom Holstrom	California Electric Co
23	1	Electrician Journeyman	8										Mark Liljefelt	California Electric Co
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125	4									4		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014												Hertz Rental, taken away

REC'D 07 OCT-11 #002117

	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	8											ABF
	1	Air PAC Machine Generator SDG255	2											ABF for pumps
	1	Ingersoll Rand Air compressor 20-2183										8		ABF being installed
	1	Ingersoll Vantage Air compressor 006-18-4297	8											ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293										8		ABF
	1	4- Flood light set with Generator 536-40-6805										4		Hertz Rental returned today
	1	4- Flood light set with Generator 536-40-6841										4		Hertz Rental returned today
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2									6		ABF

Weather: Clear & calm morning, Hi 70 F Lo 58 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF tightened the rods of the supporting horizontal beams bracing against the existng piers at top, mid height & ground level near the North Pier.

ABF surveyors re-checking the grade of the north half of the deck.

ABF continues on cutting pipes for W2 tie down inside the South Pier. Working on previously cut pipes and additional Pipes in the South Pier were cut today for a total of 12 of 14. ABF surveyor is giving the locations of the anchor plates.

ABF continues working on building PT blockouts. ABF continues to install PT Blockouts on Panels.

ABF moved one storage shed on top of Deck, North East Corner.

ABF re-arranging the trusses on the deck at various locations.

ABF monitoring the Mockup temperatures of inlet and outlet water and functioning of the pumps etc. for the leat time today.

The inside concrete temperature at the center of the Mockup was 40 C at 10 AM today. This compares favorably with the 61 C on Saturday 9/22/07, 58 C on Sunday 9/23/07, 53 C on Monday 9/24/07, 47 C on Tuesday 9/25/07 & 45 C on Wednesday 9/26/07 at same times. This was the final measurement and cooling of the Mock up. According ot Brandt of ABF, the water circulation was stopped yesterday.

ABF continues to build an access platform, ramp and steps to the elevator.

California Electric Company's crew provided power to the newly installed Air compressor and checked for the Elevator.

RPS' reduced crew of 2 people continues to cut the hoops into two pieces each & placing these in the dumpster. The crane is not available to them till late afternoon.

ABF watered the area for dust control. The water from the holding tank was diverted for dust control as of this morning approx. 7 AM. Informed Brandt of ABF that there is a big leak at the connection of the hose and the water may go into the bay. They closed the supply till the fix is made.

No flagging by ABF.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep