OK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 292

Date **10/01/2007**

Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer										8	Jose Molina	ABF at office
8	1	Laborer										8	Rickie Campos	ABF at office
9	1	Operator	8										Dale Thomas	ABF
10	1	Pile Driver	8										Dave Ross	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver										8	Rodney Thompson	ABF called sick
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice	8										Douglas Greene	ABF
15	1	Foreman/Iron Worker	8										Brice Mauser	ABF/RPS
16	1	Iron Worker	8										Lee Watchler	ABF/RPS absent
17	1	Iron Worker	8										Robbet Van Booven	ABF/RPS
18	1	Iron Worker	8										Lance Mauser	ABF/RPS
19	1	Iron Worker	8										Mike Esquer	ABF/RPS absent
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	4									4		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014												Hertz Rental, taken away last week
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF deck

REC'D '07 OCT 15 #002122

	1	MQ Whisper Watt 7000 549-20-4007	8											ABF deck
	1	Air PAC Machine Generator SDG255										8		ABF water pumps
	1	Ingersoll Rand Air compressor 20-2183										8		ABF newly installed, powered
	1	Ingersoll Vantage Air compressor 006-18-4297	8											ABF deck
	1	Ingersoll Vantage Air Compressor 006-18-4293										8		ABF
	1	Forklift Hertz Rental 544D-10	6											ABF
	1	Pickup	2									6		ABF

Weather: Mormning partially cloudy, sunny PM, Hi 69 F Lo 54 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues on cutting pipes for W2 tie down pipes on the North Pier. Working on previously cut pipes. Additional Pipes were cut today for a total of 14 of 14 on the South Pier and 4 out of 14 on the North Pier. ABF surveyor is giving the locations of the anchor plates.

ABF continues to build an access platform, ramp, enclosure and steps to the Elevator. 4 people are working on this. ABF is securing the Elevator by building a plywood wall around it alike around the stair tower.

ABF continues to build blockouts. Only one person was working on it.

RPS crew continues removing hoops from the cages as well as cutting the hoops on ground into two pieces each & placing these in the dumpster. One load of dumpster full of rebars was sent today. As of today, they removed almost all the hoops of 7 column cages in both piers. Hoops from one more column cage need to be removed. Only the 2 two hoops at bottom are to be removed later. The crew was assisted by the ABF crane and the Forklift.

ABF watered the area for dust control.
The water from the holding tank was used for dust control and for cooling the newly cut tie down pipes at the South Pier.

ABF's consultant is checking the survey work performed by ABF surveyors. It was checled to be within few millimeters.

ABF's consultant for Falsework was here to start checking the falsework.

Safety Concern: Informed Brandt that Safety concerns of Friday still exist. There are big Gaps at the Toe Boards of the Hand rails at Deck.

No flagging was provided by ABF.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep