GR

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 295

Date **10/04/2007**

Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver									8		Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Pile Driver	8										Dave Ross	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice	8										Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF training
16	1	Labor	8										Travis Griffith	ABF training/office
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014												Hertz Rental, taken away last week
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8											ABF deck
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF deck

RECD 10/10/07 CT-15 #002125

	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF
	1	Genie 541-4000N Flood Lights 536-40-6040										8		ABF Hertz Rental
	1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF Hertz Rental
	1	Forklift Hertz Rental 544D-10	6									2		ABF
	1	Pickup	2									6		ABF

Weather: clear & calm, dark in the morning ½ hour, high wind in the afternoon, Hi 70 F Lo 55 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues to build an access platform, ramp and steps to the Elevator.

ABF is securing the Elevator by building a plywood wall around it alike around the stair tower.

ABF continues to cut tie down pipes. All of 14 of 14 pipes at South Pier and 12 of 14 on North Pier have been cut so for. ABF surveyor is verifying the location and elevations.

ABF continues to build blockouts.

ABF continues to work on Panels and supporting columns.

ABF working on cleaning the deck area around the exisitng piers.

ABF re-drilled holes in the beam along Line E between lines 29 and 34, supporting the panel on the north side. The deck was restored back.

ABF marked the vertical rebars of the existing cages to be cut. They want TY Lin to come and take a look at the rebars to be cut and re-confirm. James of TY Lin was nformed and has agreed to be there at 9:30 AM tomorrow morning.

ABF watered the area for dust control.

The winds picked up in the afternoon around 2 PM, will almost 90% of the vartical rebars of the exisitng cages vibrating vigorously (since the removal of hoops, the vertical rebars are more flexible as individual rebars) and sounding like a chime.

No flagging was provided by ABF.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep