GR

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 314

Date 10/23/2007

Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	10										Terry Cronk	ABF
2	1	Pile Driver /Foreman	10										Leo Vega	ABF
3	1	Pile Driver	10										Tony Crieghton	ABF
4	1	Pile Driver	10										George Mcneil	ABF
5	1	Pile Driver	10										Richard Yambao	ABF
6	1	Pile Driver	10										Luke Paulk	ABF
7	1	Laborer	10										Jose Molina	ABF
8	1	Laborer	10										Rickie Campos	ABF night
9	1	Crane Operator	10										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10										Dave Ross	ABF night
11	1	Pile Driver	10										Paul Ekstrom	ABF
12	1	Pile Driver	10										Rodney Thompson	ABF
13	1	Pile Driver J/M	10										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10										Douglas Greene	ABF
15	1	Pile Driver/Welder	10										Harry Wheat	ABF
16	1	Labor	10										Froylan Ruiz Ayala	ABF, night
17	1	Elevator Operator	10										Howard Schroyer	ABF
18	1	Welder	10										Danita Goble	ABF
	1	Liebeherr Crane LR 1300	10										330 T	ABF
	1	Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	10											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	10											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4083										8		Hertz Rental
	1	MQ Power Generator 220	20											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	10											ABF deck
	1	Ingersoll Rand Air compressor 20-2183	20											ABF central

RECD 07 NOV-08 #002416

	1	Ingersoll Rand Air Compressor 006-18-4297	10											ABF deck
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	10											ABF deck
	1	Genie 541-4000N Flood Lights 536-40-7044	10											ABF Hertz Rental deck
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	JLG Lift E307 AJP 469-30-645, Small Man Lift	10											ABF Hertz Rental, deck
	1	Pickup	2									6		ABF
	1	Elevator	10											ABF

Weather: Clear & calm, dark in the morning, Hi 80 F Lo 58 F.

Description of Operation:

(1) **Continue W2 Falsework and Formwork 1st Shift 6:30 AM to 5 PM** (started 10 hour shift yesterday)

ABF worked on cleaning the deck area in and around the South Pier from last night's sand blasting.

ABF continued working on the blockouts.

ABF continues to install the plywood along the westen sloping bottom of the W2 deck. The trusses supporting these were located by the ABF surveyors earlier.

ABF continues to work on Panels and supporting columns/trusses.

ABF worked on panels already erected immediate east of the existing panels for the Deviation Saddle support at the South side of the W2 Cap. ABF surveyors gave the location on the 4 corners.

ABF set the form work trusses and aligned these along the west edge & north edge of the Bent cap.

ABF surveyors re-checking the panels elevations for Deviation Saddle Bolts.

(2) Sand Blasting Concrete Deck 2nd Shift 4:30 PM to 1:30 AM . Mild weather. Wind calm.

ABF continued sand blasting of the rebars of the South Pier to full height.

Two sets of lights were on.

ABF has man lift to east side of the South Pier. They are sand blasting the east side and south side & S-E corner rebars.

The contractor moved a few pallets of sand of 35 bags each of 100 lbs and 50 lbs on the deck.

They started sand blasting the vertical rebar of the east & south cages of the South Pier. One member of the crew operated the Man Lift from the deck while the other one performed the sand blasting from the Man Lift.

ABF was reminded that dust from sand blasting should not go inside the east bound lower deck of the existing bridge. The operator gave a break after dust reached certain height to prevent it from entering the bridge.

Ron and Lalit covered the work. 4 Hr OT

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep