GR

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 323

Date 11/01/2007

Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	10										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8										Leo Vega	ABF late
3	1	Pile Driver	10										Tony Crieghton	ABF
4	1	Pile Driver	10										George Mcneil	ABF
5	1	Pile Driver	10										Richard Yambao	ABF
6	1	Pile Driver	10										Luke Paulk	ABF
7	1	Laborer	10										Jose Molina	ABF
8	1	Laborer	10										Rickie Campos	ABF night
9	1	Crane Operator	10										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10										Dave Ross	ABF night
11	1	Pile Driver	10										Paul Ekstrom	ABF
12	1	Pile Driver	10										Rodney Thompson	ABF
13	1	Pile Driver J/M	10										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10										Douglas Greene	ABF
15	1	Pile Driver/Welder	10										Harry Wheat	ABF
16	1	Labor	10										Froylan Ruiz Ayala	ABF, night, off
17	1	Elevator Operator											Howard Schroyer	ABF
18	1	Welder	10										Danita Goble	ABF
	1	Liebeherr Crane LR 1300	10										330 T	ABF
	1	Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	10											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4083	10											Hertz Rental
	1	MQ Power Generator 220	20											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	10											ABF deck
	1	Ingersoll Rand Air compressor 20-2183	20											ABF central

REC'D 07 NOV 08 #002425

	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	10											ABF deck
	1	Genie 541-4000N Flood Lights 536-40-7044	10											ABF Hertz Rental deck
	1	Genie 541-4000N Flood Lights 536-40-4839	2									6		ABF Hertz Rental deck
	1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF Hertz Rental
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	JLG Lift E307 AJP 469-30-645, Small Man Lift	10											ABF Hertz Rental, deck
	1	Pickup	2									6		ABF
	1	Elevator	10											ABF

Weather: Foggy & calm, dark in the morning, Hi 65 F Lo 55 F.

Description of Operation:

(1) **1st Shift 6:30 AM to 5 PM, Continue W2 Falsework and Formwork**

ABF worked on cleaning the deck area in and around the North Pier from last night's sand blasting.

ABF continued working on the blockouts.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides.

ABF continues to work on form work trusses and align these along the west edge, north edge & south edge of the Bent cap.

ABF surveyors informed that the deck probably moved by 1 mm due to Tuesday evening's 5.6 scale earthquake.

(2) 2nd Shift 4:30 PM to 1:30 AM, Sand Blasting Concrete Deck's Vetical Rebars. Mild weather. Wind medium.

ABF continues sand blasting of the rebars of the north cages of North Pier approx. top 3 meter height and also the north rebars of thwe south cages.

Two sets of lights were on.

ABF has man lift to east side of the north Pier. They are sand blasting the north side and east side & N-W corner and in the middle of all rebar cages.

The contractor moved a few pallets of sand of 35 bags each of 100 lbs and 50 lbs on the deck.

One member of the crew operated the Man Lift from the deck while the other one performed the sand blasting from the Man Lift.

The crew had to put blastic barriers on the south and west sides of the south cages. It takes almost an hour to remove and reset theses barrier sheets.

Ron and Lalit covered the work in the evening. 4 Hr OT.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep