STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	372
Page	1
Date	12/20/2007
Cont. Hrs.	None
Insp. Hrs.	0730-1600

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Falsework Review

EQUIPMENT AND/OR LABOR:

EQPT. NO.	NO. Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER Pt. Cloudy / REMARKS
			HOURS - ITEM NO.							

Review plans and Specifications.

Witnessed 7-Day compressive strength concrete cylinder breaks for Mix design 160061 at RMC facility in San Ramon.

Mix # 1. with Adva-100, sample # 1 - 48 MPA and sample # 2 - 50 MPA. (Sample taken on 12/13/07).

Mix # 2. with Adva-140, sample # 1 - 55.5 MPA and sample # 2 - 54.8 MPA. (Sample taken on 12/13/07).

Contractors weekly progress/schedule meeting.

REC'D '07 DEC 28 A 09:30

Signature

TE-C

Title

Arashdeep Pannu