+-

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 370
Project work Day No. 580
Date **12/18/2007**

Shift Hours Start 0630 Stop 15:00
Inspector Shift 6:30 AM to 3 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	4										Terry Cronk	ABF
2	1	Pile Driver /Foreman	4										Leo Vega	ABF
3	1	Pile Driver	4										Tony Crieghton	ABF
4	1	Pile Driver	4										George Mcneil	ABF
5	1	Pile Driver	4										Richard Yambao	ABF
6	1	Pile Driver	4										Luke Paulk	ABF
7	1	Laborer	4										Jose Molina	ABF
8	1	Laborer											Rickie Campos	ABF
9	1	Crane Operator	4										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	4										Dave Ross	ABF
11	1	Pile Driver	4										Paul Ekstrom	ABF
12	1	Pile Driver											Rodney Thompson	ABF
13	1	Pile Driver J/M											Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	4										Douglas Greene	ABF
15	1	Pile Driver/Welder											Harry Wheat	ABF
16	1	Labor	4										Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	4										Howard Schroyer	ABF
18	1	Welder	4										Danita Goble	ABF
19	1	Iron worker/Foreman											Jon Vanbruslin	ABF/RPS,
20	1	Iron worker											Jason Joe	ABF/RPS
21	1	Iron worker											Tim Green Lee	ABF/RPS
22	1	Iron worker											Jorge R Lopez	ABF/RPS
23	1	Iron worker											Jose Manzano	ABF/RPS
24	1	Iron worker											Julio Baldrama	ABF/RPS
25	1	Iron worker											Daniel Gomez	ABF/RPS
26	1	Iron worker											Ernesto Rodriguz	ABF/RPS
27	1	Iron worker											Hector Alvarez	ABF/RPS
28	1	Iron worker											Jose Manzano	ABF/RPS
29	1	Iron worker											Kurt Mortensen	ABF/RPS
30	1	Iron Worker Gen F/man											Lance Gaige	RPS
	1	Liebeherr Crane LR 1300										8	330 T	ABF, too windy

REC'D '08 JAN 12 #003148

	1	Man Lift S-125										8		Hertz Rental, too windy
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF west of deck
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014										8		Hertz Rental
	1	MQ Power Generator 220	6											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF inside deck
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	1									7		ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	1									6		ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	1									6		ABF
	1	Forklift Hertz Rental 544D-10										6		ABF
	1	Pickup										6		ABF
	1	Elevator	4											ABF

Weather: Cloudy, Raining hard, wet grounds, cold & high winds, Hi 55 F Lo 47 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Continue W2 Falsework and Formwork , Getting Ready for Rebar installation and 1st Pour of Concrete. RPS steel 7 AM to 3 PM.

RPS sent back its crew because of heavy rains.

The crane was not working because of unsafe high winds.

RPS' Lance reviewed briefly the existing rebar conditions to organize for next day.

ABF continued to work North Pier Forms to install the rods.

ABF continued to work on the block outs.

ABF received two truck loads of rebars with couplers.

The tags were not picked today because of unsafe conditions.

ABF provided flagging for 1 hour.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep