STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT

File 46

BY WILLIAM SHEDD

Date: 1/13/08 through 1/19/08

SELF-ANCHORED SUSPENSION (04-0120F4) — **Gary Pursell / Rick Morrow**

Time Elapsed – 24%
Completed – 24%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower, W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor continues work on dredging permits and operations plan.
- Requests for Information (RFI): 1402 received – 1380 (98%) responded to.
- Working Drawing Submittals: 966 received – 827 (86%) responded to.

Field work at Pier W2 Cap Beam and Vicinity

- Continue work on the falsework punchlist.
- Continue installing reinforcing steel for base slab pour scheduled in early-February 2008.
- Mobilization for Temporary Towers A, B and C foundation piles is scheduled for later this month.
-

Steel Fabrication

- OBG – ZPMC: Fabrication continues on side plates, bottom plates, & floor beam sub-assemblies including deck plates and corner sub-assemblies for lifts 3 and 4.
- Tower – ZPMC: Work continues on the contract required mock-ups & T1 saddle segment 1.
- Fabrication of piles and driving frames for Temporary Towers "D", "F" and "G" are continuing.
- Barge fabrication in Oregon and the Shearleg Boom Crane fabrication at ZPMC are both ongoing. The barge is scheduled to be shipped to ZPMC in early February 2008.
- Temporary Towers "A", "B", and "C" Structural Steel procurement and fabrication continues.
- Cable System compaction machine and hydraulic system fabrication is ongoing.
- Cable compaction and cable band friction tests will begin in late January 2008 and February 2008 respectively.
- W2 saddle fabrication continues in Japan.

ASSISTANT RE'S DAILY REPORTS:

Monday, January 14 , 2007

- Mostly overcast.
- I met Sandi who started today. I got a place for her to work and got her oriented.
- I spoke to Forner who said that we may go to China March 11 to 19.
- I discussed the OBG red lines with Lai, Mike, and Sean. We will identify all the submittals that were returned w/o AP's. They are shown on Mikes charts. We will meet on Friday to discuss how to proceed.
-

Tuesday, January 15, 2008

- Mostly overcast and cold.
- I reviewed Submittal 128.

REC'D '08 JAN-23 #003281

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANTRESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 01-19-08

- I chaired the Pre MEP RFI meeting.
- I attended the MEP RFI meeting with ABF. Notes are in my file on the agenda.
- I set up meeting to discuss RFI 1029 and reviewed the issue.
- I discussed the camera attachment locations that were generated by Mike and Max.
- I worked on time sheets.

Wednesday, January 16, 2008

- Showers.
- I met with Rob Feather who will come from Howe's Group to the SAS. He should be a welcome addition to the MEP group.
- I emailed Saeed to remind him to get the right stamp for Bob Melvin, to get an account set up at Ford Repro, and to add something to the agenda.
- I attended the CORE meeting and gave an update on the MEP. I need to work with Chris on a "state of the MEP" address for the core. China Welding and cable compaction were also discussed.
- I emailed Marie to get places for my new staff members to sit.
- I spoke to Eric who said that cco 42-1 ATP for structural work will be complete by 1-23-08 and ccr49 will be done by 1-22-08 for NTP.

Thursday, January 17, 2008

- Cloudy and showers.
- I attended the senior meeting. Gary and Rick discussed the Core meeting that I attended yesterday. See my notes.
- I went over the reports that Alex wrote and edited as necessary.
- I sat with Sandi and went over her orientation packet and check lists
- I reviewed RFI responses with Grady and Mike.
- I had a staff meeting to introduce my new members, Rob Feather and Sam Patel. I made an agenda and asked for input to accommodate staff interests for assignments.

Friday, January 18, 2008

- Clear and cool.
- I discussed the CCO meeting agenda with George and Grady.
- I attended the mep cco meeting at the wdc. We discussed all the cco's and ccr's. My notes are on the agenda. This meeting was much better than last week's meeting that was too long and scattered. Much improvement! I assigned CCO and CCR reviews to the new staff, in an effoort to unburden Mike from all of the reviews.
- I discussed the Safety report with Gary, Ambule, and Alex. ABF had a problem with the comments from his last report. Alex will try to review the job sit with Gainey
- I worked on a Submittal response letter with Martin and April for the dehumidifier.

Saturday, January ~~12~~ 19, 2008

- No work planned

Sunday, January ~~13~~ 20, 2008

- No work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER