STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

CALTRANS · BAY AREA TOLL AUTHORITY · CALIFORNIA TRANSPORTATION COMMISSION

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **397 to 401**	DATE: **01/14/08 to 01/18/08** M T W T F (Circle Day)
SHIFT HOUR: START; **07:00** STOP; **15:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER:

(NA – See Weekly Statement of Working Days)

Monday: 1/14/08

- Prepared and filed my last week ARE report.
- Thomas Heidal of ABC Telecom was on site to identify the additional work needed to be done for the new AT&T phone installation. Confirmed with Chris Master the scope of work as requested. Thomas will send us a quote to do the work by end of the week.
- Covered with Darryl Schram the latest issues and work in progress. Confirmed with Darryl the additional work to be done by ABC Telecom under CCO 14 for AT&T new phone lines installation.
- Updated RFI to CCO Hopper for the Tower RFI' s that have new CCO' s recently assigned.

Tuesday: 1/15/08

- Received from James Duxbury of TYLin an e-mail about CCO Block revision on plan sheets in reference to RFI' s not included in the CCO. Covered the issue with Scott, to be addressed with Darryl Schram.
- Clarified with Scott Fabel and Bill Shedd the ATP letter to ABF for the Railing changes at Call Boxes.
- Established CCO binders for the new Tower CCO' s recently assigned.
- Updated CCO log to reflect new assigned CCO' s and cost updates.
- Established CCO binder and files for the new MEP CCO 61 assigned for "Tower Utility Panels & Grounding".

Wednesday: 1/16/08

- Received cost proposal from ABC-Telecom to do the additional work needed for the new AT&T phone installation. After confirmation with Darryl Schram, replied our acceptance to ABC-Telecom to do the work.
- Sent one original of approved CCO 54 to ABF after confirmation of DO processing it.
- Reviewed with Darryl Schram and Scott Fabel the latest updates to CCO-log. Revised log per Darryl' s comments and prepared prints for the CCO internal meeting today.
- Participated in the CCO internal meeting at 2:00 pm. New Issues were discussed and new CCO' s assigned.

Thursday: 1/17/08

- Updated CCO log to reflect yesterday' s meeting notes.
- Attended a Meeting at 9:15 am about the Access Control Measures and security guard issue. Attendees: Mike Forner, Amer Bata, Gary Pursell, Darryl Schram and Bill Howe. It was decided to revise prorating of costs to Pier 7 gate effective March 2008 from 1/3 CT, 1/3 KFM, 1/3 ABF to 45% CT, 45% ABF, 10% MCM.
- Prepared the approved CCO 52 package (Remove concrete Pier W2) for DO processing.
- Inspected and assisted ABC-Telecom additional work for the new AT&T phone lines installation.

Friday: 1/18/08

- Participated in the MEP CCO meeting at 9:00 am. CCO 68 was confirmed for "Additional Tower Penetrations".
- Eric Sugyiama of PB stopped by our office to clarify Plan Sheet revisions for CCO 31. Confirmed with Eric the need to issue revision 2 (R2), to plan sheets already issued to ABF under revision 1 (R1) in case of changes.
- Analyzed submitted MEP CCR' s subject to be included in new CCO' s.

SIGNATURE G. Boughosn **(George Boughosn)**	TITLE **Office Engineer, SAS**