+-

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 428
Project Work Day No. 638
Date **02/14/2008**

Shift Hours Start 06:30 Stop 15:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	18										Terry Cronk	ABF
2	1	Pile Driver /Foreman	18										Leo Vega	ABF
3	1	Pile Driver	18										Tony Crieghton	ABF
4	1	Pile Driver	18										George Mcnell	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	18										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator	18										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	13										Gordon Crocker	ABF
11	1	Pile Driver	11										Paul Ekstrom	ABF
12	1	Pile Driver	10										Rodney Thompson	ABF
13	1	Pile Driver J/M	15										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	18										Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	18										Howard Schroyer	ABF
17	1	Welder										8	Danita Goble	ABF sick
18	1	Iron worker/Foreman											Jon Van bruslin	ABF/RPS,
19	1	Iron worker											Jason Joe	ABF/RPS
20	1	Iron worker											Tim Green Lee	ABF/RPS
21	1	Iron worker											Jorge R Lopez	ABF/RPS
22	1	Iron worker											Jose Manzano	ABF/RPS
23	1	Iron worker											Julio Baldrama	ABF/RPS
24	1	Iron worker											Daniel Gomez	ABF/RPS
25	1	Iron worker											Ernesto Rodriguz	ABF/RPS
26	1	Iron worker											Hector Alvarez	ABF/RPS
27	1	Iron Worker Gen F/man											Lance Gaige	RPS
28	1	Iron worker											Wile Stockton	RPS
29	1	Iron worker											Victor Quiroz	RPS
30	1	Iron worker											Raymando Valquez	RPS
31	1	Iron worker											Roberto Ortiz	RPS
32	1	Iron worker											Jon Rasmuckser	RPS

 REC'D '08 FEB-23 #003569

33	1	Iron Worker											Mose Leon T	RPS
	1	Liebeherr Crane LR 1300	18										330 T	ABF
	1	1st Man Lift S-125	8											Hertz Rental
	1	2nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	18											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	8											ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF
	1	Forklift Hertz Rental 544D-10	12											ABF
	1	Pickup	8											ABF
	1	Elevator	18											ABF

Weather: Sunny day, winds upto 30 mph since early morning, Hi 63 F Lo 45 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Preparing for final of 1st Pour of Concrete on Friday 2/15/08 .

ABF continues working on Block outs as time permits.

ABF working on steel formwork fabrication/assembly.

ABF stripped the form on both sides and cleaned all sides.

ABF received replacement pieces of rebars to in the void area and 2 pieces of #36 rebar to go on east face of wall.

RSC's Jose was here to help unload these from the truck, get these to top and help install the rebars. See Pamela's diary for ironworker activities.

ABF added all missing rebars near the jacking saddle formwork and # 36 on the east face.

ABF took temperature readings for North Pier and South Pier pours.

ABF used Ditch-Witch vacuum cleaner to remove sand blasting sand and clean up the area. This was an all night operation.

ABF repaired the holes and dents in the Pre-stressing ducts by wrapping with sheet metal and taping.

ABF's sand blasting operation and cleaning operation continued beyond midnight. ABF broke the groups with some people going early and a few staying overnight. The hours shown in this diary are thru' the midnight hour only.

Additional Work on/off site:

(a) The equipment is in place to start the Temporary Tower Foundation work.

(b) CC Meyers is getting ready to start working on W3 Foundation.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep