STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **418 to 422**	DATE: **2/04/08 to 2/08/2008** S [M T W T F] S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weekly Statement of Working Days)**	

Monday: 2/04/2008 0800-1630 = 8 hrs

- Finished last week's diary,
- Gave CCO 68 CM to the bosses for signature.
- Received HQ ATP for CCO 53.
- Revised CCO 24 language. Updated CADb since CADb's previous version was deleted and upgraded to run on Windows 2000 Access.
- Wrote draft CCO's 56, 60 and 65.

Tuesday: 2/05/2008 0800-1630 = 8 hrs

- Updated CCO Log for meeting today with ABF.
- Wrote draft CCO 71 concurrence memo. Requested backup information from TYLin for this CCO.
- Had meeting with ABF on status of CCO's:
  - 19: ZPMC proposed to provide a credit of $200 per procedure. A procedure could be one sheet or several hundred sheets. However, Haggett was charging $210 per sheet to stamp the drawings.
  - 24: ABF to submit partial this week. ABF still needs scope of work for rail along the Skyway.
  - 25: ABF has it.
  - 26: ZPMC to reprice the plates. Still waiting on RFI from ABF on joints.
  - 27: With ABF repricing scope.
  - 28 thru 34s2: No news.
  - 36: (I need to look into where the new plan sheets are).
  - 38s1: Have price of $1.85M. I was not notified thru OMIV that this info came in. Will check PMIV and also let Document Control to make sure they include the CCO Desk when submitting CCO information from ABF.
  - 40: With ABF.
  - 41 - 42: No news.
  - 42s1: ABF reviewed the draft plan sheets. Gave comments back to CT.
  - 44: Nothing.
  - 45: ABF to check with Spencer.
  - 48: No new news.
  - 50: Price soon to CT.
  - 53: No new news.
  - 55: No new news.
  - 56: Ball with ABF.
  - 57: Sam says RFI may not be 912, but the CCO needs to address the tensile strength from Japan Steel Works (JSW).

RECD '08 FEB 23 H003571

SIGNATURE **Scott Fabel, P.E.**	TITLE **Consultant Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **418 to 422**	DATE: **2/04/08 to 2/08/2008** S [M T W T F] S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weekly Statement of Working Days)**	

- 60: Sam says we got a price a long time ago on this which includes the cost of painting the cable band end, but not in PMIV. Will need to check with Brian and Warren to see where this information is.
- 67: ABF is not going to ship the templates on the crane barge.
- Worked on CCO 38s1 submittal from ABF. Discussed PMIV action items for COO Group with Document Control to make sure the CCO Desk gets copied on all CCO correspondence.
- Finalized CCO 58 CM with Darryl. Ready for signatures pending approval of cost estimate.

Wednesday: 2/06/2008 0800-1630 = 8 hrs

- Made new revision of CCO 36 per discussions yesterday with ABF.
- Updated CCO Log for internal CCO meeting this afternoon.
- Updated draft CCO 60 for Darryl.
- Had internal CCO meeting in the afternoon.

Thursday: 2/07/2008 0800-1630 = 8 hrs

- Safety and staff meeting in the morning.
- Updated and sent latest RFI-CCO Hopper Reports to ABF.
- Worked on CCO 24 Skyway rail issues. Drafted letter with plan sheets regarding the procurmenet of Skyway rail on this CCO.
- Network down most of the day. Worked on PMIV in the afternoon.
- Info on CCO 60 not much from Warren. Need cost breakdown from Sam Choy. Jeff to follow-up.

Friday: 2/08/2008 0800-1630 = 8 hrs

- Set up mail for Sandy.
- No update to the MEP meeting today.
- Mike Forner signed CCO 68 CM and dropped it off.
- Received CCO 53 revised plan sheets from TYLin. Sent copies through the Plan Sheet Library to ABF in Transmittal 05.03.02-000307.
- Sent CCO Drawing Log and PMIV Drawing by CCO Report to ABF through Transmittal 05.03.02-000306.

SIGNATURE **Scott Fabel, P.E.**	TITLE **Consultant Engineer, SAS**