STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Contract No. 04-0120F4
04-SF-80-13.4, 13.8
ACBRIM-080-(094)N

Report No. 650
Date 2/26/2008
M (T) W Th F S S Circle Day
Shift Hr Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY E2\W2\Temp Tower REPORT

Location & Description of Operation

HOURS - ITEM NO.

WEATHER
Rainy

EQUIPMENT AND/OR LABOR:

EQPT. NO.	No. Men	DESCRIPTION (of Equipment or Labor)	Regular Hours	OT					IDLE OR DOWN	REMARKS for Idleness or (Reason other remarks)

Spent all morning working on NOPC 19 analysis for E2T1 contract.

In the afternoon, Saman Soheili and I went out to Berth 7 to check the assembly of the crane barges. One Barge is under construction currently. Roughly half of the tubs have been placed in the water and bolted together. While the crew was lifting one of the Tubs from the dock and into place, I witnessed the two ABF employees who were landing the piece were tightening a nut directly underneath the load. I immediately notified Ed Meiers (foreman) that this was a safety issue and he stopped the men. As a solution he informed me that they would be able to reach these bolts without going under the load. I will be checking periodically to ensure that they are keeping with this practice.

Signature Aaron J. Prchlik Title T.E.

REC'D '08 MAR-08 #003739