STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	427/637
Page	1
Date	2/13/2008
Cont. Hrs	0630-1500
Insp. Hrs	0600-1430

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Falsework Review/Tower A & B foundation

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER Fog/Clear / +/-65*F REMARKS
D12-261	C	Manitowoc - 4100W	8							
7-154	C	CAT - IT28B loader	8							
30-196	C	Lincoln Electric 300D Generator	8							
549-20-6031	R	DCA25USI MQ power generator				8				
7R24999	C	F-150 pick-up	8							
L-270	R	D185Q Sullivan air compressor				8				
	1	Adam Price (Pldr.)	8							
	1	Bill White (OE)	8							
	1	Jerome Lebrane (Lbr)	8							
	1	Ken White (OE)	8							
	1	Morgan Malfatti (Lbr)	8							
	1	Richard Hiebert (Pld. For)	8							
	1	Doug Brewer (Pldr.)	8							

REMARKS

Review plans and Specifications.
See Gina R. diary for description of work.
Observed that the ESA-9 retaining wall has no footing as depicted in ABF/T-D cross-section plans0705-10-B-001, 2/3 and 3/3.
Had conversation with Gilel about possible undermining of the wall at the S-W corner of B-2 footing excavation.
Phill and Brad out checking/shooting ABF footing layout rough stakes.

REC'D 08 MAR-08 #003742

Signature

TE - Civil
Title

R-rental, C-contractor

Arashdeep Pannu