STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar: 440
Project Work Day No.: 650
Date **02/26/2008**

Inspectors Hours Shift Hours	Start	Stop
	07:50	09:30
	12:30	13:40
	07:00	15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild to warm temperature - Hi 67 F Lo 46 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Placed a total of 10 Macalloy rods in Hinge K anchor plate, see table below for details:

Rod Location	Id Stamp No.	Rod Location	Id Stamp No.
36	**05**	49	8
56	8	50	8
54	8	31	8
51	8	32	8
52	8	33	8

- Continued to prepare/install vertical HP and double channel strongbacks for the east bulkhead.
- Miscellaneous clean-up and material mobilization.
- Sandblasting longitudinal and transverse diaphragm construction joints.

RPS

- Were not onsite today and they are scheduled to return mid March.

Office Work:

- Wrote todays diary.
- Reviewed shop drawings for Macalloy rods and Hinge K pipe beam assembly.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D 08 MAR-08 #003769

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow

File Name:	DSC00736		
Date:	02-26-08	By Int:	M Bruce

Description: Damage to Denso tape exposing portions of the Macalloy rod.

File Name:	DSC00750		
Date:	02-26-08	By Int:	M Bruce

Description: Installation of HP and double channel vertical strongbacks at the east bulkhead.

File Name:	DSC00754		
Date:	02-26-08	By Int:	M Bruce

Description: Temporary supports for the Macalloy rods prior to 25mm template installation and timber blockout construction.

File Name:	DSC00755		
Date:	02-26-08	By Int:	M Bruce

Description: Macalloy rod placement to date as 28 rods have been installed.