STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 439
Project Work Day No. 649
Date **02/25/2008**
Shift Hours Start 06:00 Stop 15:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver /Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Crane Operator	8										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8										Gordon Crocker	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Elevator Operator	8										Howard Schroyer	ABF
17	1	Pile Driver	8										Nigel Lohse	ABF new hire
18	1	Pile Driver	8										Terry Brown	ABF new hire
19	1	Pile Driver											Silvia Flarsoe	ABF not working any more
20	1	Pile Driver										8	Darron Smalls	ABF new hire
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1st Man Lift S-125										8		Hertz Rental
	1	2nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF deck
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014										8		Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power

REC'D '08 MAR-22 #003868

	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF deck
	1	Ingersoll Rand Flood Lights 536-40-6831	2											ABF deck N-E
	1	Genie 541-4000N Flood Lights 536-40-7044	2											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839	2											ABF deck east
	1	Genie 541-4000N Flood Lights 536-40-4843	2											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: Morning Drizzle, sunny all day, wind medium, Hi 61 F Lo 51 F, dark in the morning.

Description of Operation:

6:30 AM to 3 PM, Operations after final 1st Pour of Concrete on Friday 2/15/08 .

ABF continues with the clean up work.

ABF continues stripping the formwork at the Hinge K locations.

ABF is welding some formwork for the walls.

ABF is drilling holes for lateral brace brackets.

ABF is laying out W14 beams for the form panel supports, aligning brackets and braces. The brackets for the braces are being welded to the W14 beams.

ABF erected additional form support beams consisting of double channels on the east side.

ABF continues sandblasting top of the south side concrete poured on 2/5/08.

There is lot of sand blasting material on this slab from the cleanup operation of last week for the pour of 2/15/08.

ABF continues with the block out work.

ABF started to assemble the Hinge K anchor plate and rods.

I took Ron to job site to check the rods.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Meyers continues to prepare to work on W3.

(c) There were questions on the paper work & COCs for the Macalloy rods, tape used, nuts, washers etc. being used. This material was received on the Pier 7 on 7/31/07, randomly inspected that time by Gil and Ron and there was no paperwork accompanying this. I called to Mark of ABF and he mentioned that all COCs for this were transmitted to CT on 11/2/07 by Transmittal no 561. Lalit retrieved these from the PMIV and found that all paper work seems to be in order. A Field Release will be issued for these before these are incorporated in to the job.

Gil suggested that we review this with MET's people before giving a Field Release.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep