STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Contract No. 04-0120F4
04-SF-80-13.4, 13.8
ACBRIM-080-(094)N

Report No. 670
Date 3/17/2008
(M) T W Th F S S **Circle Day**
Shift Hr Start 0700 **Stop** 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

E2 Crossbeam

Location & Description of Operation

HOURS - ITEM NO.

WEATHER

EQUIPMENT AND/OR LABOR:

EQPT. NO.	No. Men	DESCRIPTION (of Equipment or Labor)	Regular Hours	OT					IDLE OR DOWN	REMARKS for Idleness or other remarks) (Reason

Review plans for E2 Falsework and E2 construction documents
In the afternoon I visited Berth 7 to check up on ongoing barge and crane construction. They have finished one barge and are beginning to assemble one crane on the barge. All workers were using proper fall protection and rigging procedures during the operation.
Some E2 falsework material has arrived onsite. I inspected the welds on the crossbeams with S. Soheilifard. S. Soheilifard had some concerns with some of the fillet welds. We will meet with Bill Lavell of METS tommorow to get his opinion.
Onsite we have most of the stringers and some of the second level bracing beams.

Signature

Aaron J. Prchlik T.E.
Title

REC'D '08 APR-05 #004076