STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

**Contract No. 04-0120F4**
**04-SF-80-13.4, 13.8**
**ACBRIM-080-(094)N**

**Report No.** 680
**Date** 3/27/2008
M T W (Th) F S S **Circle Day**
**Shift Hr Start** 0630 **Stop** 1530

## ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

E2 Crossbeam

**Location & Description of Operation** Crew continuing to assemble the middle crossbracing.
No bolts have been tightened to their final snug tight.

**HOURS - ITEM NO.**

**WEATHER**
Sunny

**EQUIPMENT AND/OR LABOR:**

| EQPT. NO. | No. Men | DESCRIPTION (of Equipment or Labor) | Regular Hours | OT | | | | | IDLE OR DOWN | REMARKS (Reason for Idleness or other remarks) |
|---|---|---|---|---|---|---|---|---|---|---|
| | | Pile Driver- Foreman | 8 | | | | | | | Leo Vega |
| | | Pile Driver-Journeyman | 8 | | | | | | | Henry Wheat |
| | | Pile Driver-Journeyman | 8 | | | | | | | Richard Yambao |
| | | Pile Driver-Journeyman | 8 | | | | | | | Paul Eckstrom |
| | | Pile Driver-Apprentice | 8 | | | | | | | Eddy Mendoza |
| | | Operator | 8 | | | | | | | Tim Campbell |
| | | Oiler | 8 | | | | | | | Mel Thompson |
| | | Crawler Crane | 8 | | | | | | | Manitowac 4100W |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

Began drafting a layout of the E2 footing with the locations of the sand jacks on the E2 footing to verify the locations of the sandjacks. I took the location of the center of the two columns directly from the ABF data. David Bradd has verified that these coordinates are correct. The coordinates of the sand jacks will be checked against the Caltrans grid CW3 seed file in microstation.

Signature

Aaron J. Prchlik T.E.
Title

REC'D '08 APR-24 #004342