STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 491
Project Work Day No. 701
Date **04/17/2008**

Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Crane Operator	8										Dale Thomas	ABF
7	1	Pile Driver	8										Rodney Thompson	ABF
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
10	1	Pile Driver/Welder	8										Harry Wheat	ABF
11	1	Elevator Operator	8										Howard Schroyer	ABF
12	1	Pile Driver	8										Nigel Lohse	ABF Foreman
13	1	Pile Driver										8	Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8										Darron Smalls	ABF
15	1	Pile Driver	8										Josh Menchaca	ABF
16	1	Pile Driver	8										Tony Bragg	ABF
17	1	Pile Driver										8	Amanda Teniez	ABF To Pier 7
18	1	Pile Driver	8										Paul Mason	ABF
19	1	Pile Driver	8										Andy Adam	ABF
20	1	Pile Driver	8										Kurt Chaffion	ABF
21	1	Pile Driver	8										Jeffe Johnasen	ABF
22	1	Pile Driver	8										Ken Reynolds	ABF
23	1	Iron worker Foreman											Lance Gaige	ABF/RSC
24	1	Iron worker											Tim Greenlee	ABF/RSC
25	1	Iron worker											Joe Bell	ABF/RSC
26	1	Iron worker											Victor Quiroz	ABF/RSC
27	1	Iron worker											Moises Leon	ABF/RSC
28	1	Iron worker											Jorge Lopez	ABF/RSC
29	1	Iron worker											Jose Monzano	ABF/RSC
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1st Man Lift S-125										8		Hertz Rental

	1	2nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220										8		ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	8											ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
	1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
	1	Genie 541-4000N Flood	8											ABF power
	1	Genie 541-4000N Flood												ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: Sunny morning, wind medium to high, Hi 68 F Lo 47 F Dark & cold morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

No work on the blockouts as that crew is helping in the formwork panel erection.

ABF continues working on erection of the formwork panels on the east & west walls, interior north-south wall and the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

ABF continues assembling/fabricating the cooling pipes/manifold for the Thermal control for the 2nd pour of May 6, 2008.

ABF continues installing the cooling pipes in the east wall and the jacking saddle wall.

ABF continues to close walls, which have cooling pipes installed.

RSC continues erecting rebars for the all the Walls of the next pour.

All flagging by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.

(c) I talked to Staff at CT Trailer for leaking water at Pier 7. They seem to have informed to their SWPPP person.

(d) Attended 2 hour mandatory safety meeting.

(e) I talked to Branden about the bulkheads built for the west wall. There 2 bulkheads at the Jacking Saddle Location and one at north and south of the proposed pour. The north and south ends are tied by tension rods passing through the Bulkheads at Jacking Saddle. However, there are no nuts at these bulkheads and this wall cause these to slide. I suggested to use shorter rods with nuts at each bulk heads. He said that they will balance the pour. I do not think balancing the pour will avoid the sliding as this is a very critical area.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep