STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 483
Project Work Day No. 693
Date **04/09/2008**

Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Pile Driver	8										Luke Paulk	ABF
5	1	Laborer	8										Jose Molina	ABF
6	1	Laborer	8										Rickie Campos	ABF
7	1	Crane Operator	8										Dale Thomas	ABF
8	1	Pile Driver	8										Rodney Thompson	ABF
9	1	Pile Driver J/M	8										Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
11	1	Pile Driver/Welder	8										Harry Wheat	ABF
12	1	Elevator Operator	8										Howard Schroyer	ABF
13	1	Pile Driver	8										Nigel Lohse	ABF Foreman
14	1	Pile Driver										8	Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8										Darron Smalls	ABF
16	1	Pile Driver											Jason Matlock	ABF
17	1	Pile Driver	8										Josh Menchaca	ABF
18	1	Pile Driver										8	Tony Bragg	ABF off
19	1	Pile Driver	8										Amanda Teniez	ABF
20	1	Pile Driver	8										Paul Mason	ABF started 4/1/08
21	1	Pile Driver	8										Andy Adam	ABF started 4/1/08
22	1	Pile Driver	8										Kurt Chaffion	ABF started 4/1/08
23	1	Pile Driver	8										Jeffe Johnasen	ABF started 4/1/08
24	1	Pile Driver	8										Ken Reynolds	ABF started 4/1/08
25	1	Electrician Foreman	6										Halstrom	ABF/Calif Elec
26	1	Electrician JW	6										Mark Lilejefelt	ABF/Calif Elec
27	1	Electrician JW	6										Craig Schitt	ABF/Calif Elec
28	1	Electrician JW	6										Robert Hales	ABF/Calif Elec
29	1	Iron worker Foreman											Lance Gaige	ABF/RSC

040908
RECD 2008 APR 26 #004438

30	1	Iron worker											Tim Greenlee	ABF/RSC
31	1	Iron worker											Joe Bell	ABF/RSC
32	1	Iron worker											Victor Quiroz	ABF/RSC
33	1	Iron worker											Moises Leon	ABF/RSC
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1st Man Lift S-125										8		Hertz Rental
	1	2nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220										8		ABF Main power broke
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	8											ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central, no power
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
	1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
	1	Genie 541-4000N Flood	8											ABF power
	1	Genie 541-4000N Flood												ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF
	1	MQ Power Generator 220 549-96-6027	4									4		ABF Main power temp. replacement t

Weather: Sunny morning, wind medium to high, Hi 70 F Lo 45 F cold & Dark morning.

Description of Operation:

California Electric Company finished the repair of the broken generator, transformer, switches with a crew of 4 people.

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

ABF assembling/fabricating the cooling pipes/manifold for the Thermal control for the 2nd pour of May 6, 2008.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

All flagging by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.

(c) Attended 8 AM concrete meeting. ABF reconfirmed the concrete pour date of May 6, 2008 for the 2nd lift. They plan to restart working on he Hinge K as of next week.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep