STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 478
Project Work Day No. 688
Date **04/04/2008**

Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Pile Driver	8										Luke Paulk	ABF
5	1	Laborer	8										Jose Molina	ABF
6	1	Laborer	8										Rickie Campos	ABF
7	1	Crane Operator	8										Dale Thomas	ABF
8	1	Pile Driver										8	Rodney Thompson	ABF off
9	1	Pile Driver J/M	8										Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
11	1	Pile Driver/Welder	8										Harry Wheat	ABF
12	1	Elevator Operator	8										Howard Schroyer	ABF
13	1	Pile Driver	8										Nigel Lohse	ABF Foreman
14	1	Pile Driver										8	Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8										Darron Smalls	ABF
16	1	Pile Driver											Jason Matlock	ABF
17	1	Pile Driver	8										Josh Menchaca	ABF
18	1	Pile Driver	8										Tony Bragg	ABF
19	1	Pile Driver	8										Amanda Teniez	ABF
20	1	Pile Driver	8										Paul Mason	ABF started 4/1/08
21	1	Pile Driver	8										Andy Adam	ABF started 4/1/08
22	1	Pile Driver	8										Kurt Chaffion	ABF started 4/1/08
23	1	Pile Driver	8										Jeffe Johnasen	ABF started 4/1/08
24	1	Pile Driver	8										Ken Reynolds	ABF started 4/1/08
25	1	Iron worker Foreman											Lance Gaige	ABF/RSC
26	1	Iron worker											Tim Greenlee	ABF/RSC
27	1	Iron worker											Joe Bell	ABF/RSC
28	1	Iron worker											Victor Quiroz	ABF/RSC
29	1	Iron worker											Moises Leon	ABF/RSC

040408 RECVD APR 26 #004441

	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1st Man Lift S-125										8		Hertz Rental
	1	2nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	8											ABF
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
	1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
	1	Genie 541-4000N Flood	8											ABF power
	1	Genie 541-4000N Flood												ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: Foggy morning, Sunny later, wind medium, Hi 70 F Lo 58 F cold & Dark morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly. They are working on fabricating the supporting

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF working on forming bulk head on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

No cleanup of the rebars on the south pier.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

ABF received a truck load of Block out material like cones etc.

ABF received one truck loads of rebars.
Release No B-1030 HC, T1, T2, T3 HC T1 Wt = 1975 KG
B-1032, He, HC and B-1028 Wt = 2381 KG
B-1032 T1, T2, T4, T8 Wt = 2688 KG

ABF received a truck load of stairs to be installed near Temporary Towers A1 and B1.

ABF received a truck load of lumber of 8 x 8 posts to be used for form work supporting the deck. The load included 6 x 6 posts also.

All flagging in the morning by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the Temp. Foundations. They are digging a trench on the west side of W3.

(c) No Flagging by ABF.

(d) Attended 10 AM Multi-Project Co-ordination Meeting. The meeting was attended by CC Meyers, ABF, CT (including Mike Forner) and 3 people from US Coast Guard. The major concerns were safe access under the CC Myer's crane at W4 for USCG personnel during 6:30 AM to 8:30 AM, 1:30 PM to 3:30 PM. CC Myers will try to work around these times. CT will look at option to provide temporary stairs giving direct access. CG may have shuttle service with their personnel parking at upper level.

(e) The perimeter around the Transformer at the CC Myers parking lot was blocked by K-rails.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep