STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 477
Project Work Day No. 687
Date **04/03/2008**
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Pile Driver	8										Luke Paulk	ABF
5	1	Laborer	8										Jose Molina	ABF
6	1	Laborer	8										Rickie Campos	ABF
7	1	Crane Operator	8										Dale Thomas	ABF
8	1	Pile Driver										8	Rodney Thompson	ABF off
9	1	Pile Driver J/M	8										Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
11	1	Pile Driver/Welder	8										Harry Wheat	ABF
12	1	Elevator Operator	8										Howard Schroyer	ABF
13	1	Pile Driver	8										Nigel Lohse	ABF Foreman
14	1	Pile Driver										8	Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8										Darron Smalls	ABF
16	1	Pile Driver											Jason Matlock	ABF
17	1	Pile Driver	8										Josh Menchaca	ABF
18	1	Pile Driver	8										Tony Bragg	ABF
19	1	Pile Driver	8										Amanda Teniez	ABF
20	1	Pile Driver	8										Paul Mason	ABF started 4/1/08
21	1	Pile Driver	8										Andy Adam	ABF started 4/1/08
22	1	Pile Driver	8										Kurt Chaffion	ABF started 4/1/08
23	1	Pile Driver	8										Jeffe Johnasen	ABF started 4/1/08
24	1	Pile Driver	8										Ken Reynolds	ABF started 4/1/08
25	1	Iron worker Foreman											Lance Gaige	ABF/RSC
26	1	Iron worker											Tim Greenlee	ABF/RSC
27	1	Iron worker											Joe Bell	ABF/RSC
28	1	Iron worker											Victor Quiroz	ABF/RSC
29	1	Iron worker											Moises Leon	ABF/RSC

RECD 08 APR 26 #004442

	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1st Man Lift S-125										8		Hertz Rental
	1	2nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF
	1	MQ Whisper Watt 7000 549-20-4007	8											ABF
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
	1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
	1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
	1	Genie 541-4000N Flood	8											ABF power
	1	Genie 541-4000N Flood												ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: Foggy morning, Sunny later, wind medium, Hi 54 F Lo 42 F cold & Dark morning.

Description of Operation:

ABF is working on cleaning the rebars on the north pier side.

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly. They are working on fabricating the supporting

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF working on forming bulk head on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

No cleanup of the rebars on the south pier.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

ABF received one truck loads of rebars. Release No B-1030, Weight 16,017 KG (#36 13,259KG & #25 2,757 KG)

(Yesterday while I was off, ABF received a truck load of # 25 rabars. Release No B1029, weight 4947 KG)

All flagging in the morning by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the Temp. Foundations south of W3

(c) No Flagging by ABF.

(d) Attended 8 AM Safety Meeting

(e) Attended 9 AM Gary Pursell's staff meeting.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep