STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	453/673
Page	1
Date	3/10/2008
Cont. Hrs	0630-1700
Insp. Hrs	0600-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Foundation work at A-1 and B-2

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER Clear/50+ *F REMARKS
			HOURS - ITEM NO.							
D12-261	C	Manitowoc - 4100W	10							T-D
7-154	C	CAT - IT28B loader	10							T-D
30-196	C	Lincoln Electric 300D Generator							10	T-D
549-20-6031	R	DCA25USI MQ power generator	10							T-D
7R24999	C	F-150 pick-up							10	T-D
L-270	R	D185Q Sullivan air compressor							10	T-D
	1	Adam Price (Pldr.)	8	2						T-D
	1	Bill White (OE)	8	2						T-D
	1	Doug Brewer (Pldr.)	8	2						T-D
	1	Ken White (OE)	8	2						T-D
	1	Richard Hiebert (Pld. For)	8	2						T-D
8M70628	C	2500 Dodge Ram	10							Drill Tech
UG63505	C	Ford F-800	10							Drill Tech
AC-40	C	VHP-750 IR Air-compressor	10							Drill Tech
	C	Grout pump	10							Drill Tech
	C	Compact Drill-rig							10	Drill Tech
	C	Batter drill platform							10	Drill Tech
	1	Brad Middleton (Pld.For.)	8	2						Drill Tech
	1	Gerardo Trehilio (OE. Jrn.)	8	2						Drill Tech
	1	Sistos Aguirre (Lbr. Jrn.)	8	2						Drill Tech
	1	Ulyssis Aguilera (OE. Jrn.)	8	2						Drill Tech

REMARKS

Weekly staff meeting

Visual inspection and sounding of vertical piles with Brad (D-T). Plumbness with in spec requirements.

Install all pile rods.

It was observed and confirmed by ABF survey that batter piles 9 and 10 were out of compliance by location and by angle of placement.

ABF Geotech. Informed Drill- tech to proceed with grouting on the vertical piles and not to grout batter piles.

Drill-Tech uses approved QuickCrete ASTM-150 grout. Somehow by mistake, basalite cement which was onsite and was used to grout bracing posts for ESA-9 wall gets incorporated into the work. Pile # 3 and # 8 are filled with non-approved babslite grout.

ISI a ABF QC take three sets of cube samples per approved plans.

No work at A-1, T-D crews continue to work on SWPPP at B-1.

REC'D '08 APR 25 #004454

Signature

TE - Civil

Title

Arashdeep Pannu