STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 443
Project Work Day No. 653
Date **29-FEB-2008**
Shift Hours Start 0630 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Foggy, 50°-65°

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #8 FURNISH TEMPORARY TOWERS									IDLE OR DOWN	REMARKS Name	Contractor
		SEE ART PANNU'S DIARY FOR CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS												

Description of Operation:

- Got to field at 6:30
  - A1: Continued clearing, rock is now visually noticeable
  - B2: Installed plywood platform onto frame, plan to start drilling on Monday
  - 11:00am: Threaded rods were delivered to site. Seong-Hyeok Song and Art Pannu took measurements of the material. The 65mm diameter is consistent with the work plan. The number of bars and corresponding sizes are as follows:
    - (4) 6125mm
    - (6) 10210mm
    - (16) 13260mm
    - (2) 15265m
  - Traylor does not plan to work Saturday, 01-March-2008
- Worked 2 hours overtime

Inspector:

Gina Rizzardo Gina Rizzardo Transportation Engineer/Assistant Structure Rep.

RECEIVED 2008 APR 26 #004508