STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp

04-0120F4
SFOBB SAS

Report No. ~~439~~ 440
Project Work Day No. ~~659~~ 650
Date **26-FEB-2008**

Shift Hours Start 0730 Stop 16:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear and sunny, 54°-67°

Description of Operation:

- Got to field at 7:30am
  - Traylor has completed typical support for the retaining wall. Workers continue with clearing at B2 in order to install the platform for the skip box. The locations of the 8 vertical and 2 battered micropiles were located. There was not adequate space to excavate the B2 pile cap and so the NE is significantly below grade. Traylor is discussing a design plan to accommodate.
- Drafted and responded to RFI 1199
- 1:30: Temporary Tower Construction Meeting
  - Traylor plans to form and the "floating" NE corner of the B2 pile cap. The form will include a 10" pipe where they need to drill for the micropile #4.
- Drafted response letter to S373R03

Inspector:

Gina Rizzardo Gina Rizzardo Transportation Engineer/Assistant Structure Rep.

REC'D 08APR28 2004511
Diary 2 26 dec
Page 1 of 1