STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 474
Project working days no. 684
Date 03/31/2008
Inspectors Hours Start 7:00 Stop 15:30
Shift Hours Start 6:30 Stop 16:00

# Assistant Structure Rep.'s Daily Report

| | |
|---|---|
| Location & Description of Operation | SAS-Temporary towers, Tower A & B foundation |
| Weather | HI: 61 F Low: 41 F Partly cloudy |

| Equipment and/or labor | | | Hours – ITEM no. | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| Eqip no. | # personnel | Description (of equipment or labor) | Regular | OT | DT | Rental | | | IDLE | Remarks |
| D12-261 | C | Manitowoc – 4100 W | | | | | | | | T.D. |
| 7-154 | C | CAT – IT28B loader | | | | | | | | T.D. |
| 30-196 | C | Lincoln Electric 300D generator | | | | | | | | T.D. |
| 549-20-6031 | R | DCA25USI MQ power generator | | | | | | | | For trailer (T.D.) |
| 7R24999 | C | F-150 pick-up | | | | | | | | T.D. |
| L-270 | C | D185Q Sullivan Palatek compressor | | | | | | | | T.D. |
| 246-01-6015 | R | John Deere 9000lb Excavator | | | | | | | | T.D. |
| | 1 | Richard Hiebert | | | | | | | | Foreman (T.D) |
| | 1 | Ron Lindsey | | | | | | | | Foreman (T.D.) |
| | 1 | Adam Price | | | | | | | | Pile Driver (T.D) |
| | 1 | Duck Brewer | | | | | | | | Pile driver (T.D) |
| | 1 | Bill White | | | | | | | | O.E. (T.D) |
| | 1 | Ken White | | | | | | | | O.E. (T.D) |
| | 1 | Chris Brewer | | | | | | | | Laborer (T.D.) |
| | 1 | Richi Hiebert | | | | | | | | Laborer (T.D.) |
| | | | | | | | | | | |
| AC-40 | C | VHP 750 Ingersoll Rand compressor | | | | | | | | Drill Tech |
| 8M70628 | C | 2500 Dodge Ram | | | | | | | | Drill Tech |
| UG63505 | C | Ford F-800 | | | | | | | | Drill Tech |
| | C | Compact drill-rig | | | | | | | | Drill Tech |
| | C | Batter drill platform | | | | | | | | Drill Tech |
| | 1 | Brad Middleton | | | | | | | | Foreman (Drill Tech) |
| | 1 | Gerado Trujillo | | | | | | | | Drill Tech |
| | 1 | Sistos Aguirre | | | | | | | | Drill Tech |
| | 1 | Ulises Aguilar | | | | | | | | Drill Tech |
| | 1 | Luiz Martinez | | | | | | | | Drill Tech |
| | 1 | Ishmail Leon | | | | | | | | Drill Tech |
| | 1 | Nicolas Leon | | | | | | | | Drill Tech |

**Description of Operation:**

- Daily activity of contractors
  - Drill tech carried out drilling batter pile holes (see Abdikarim Ali's diary for detailed information).
  - ABF surveyors located two batter and 6 vertical micropiles (see Abdikarim Ali's diary for detailed information).
  - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.

RECD 2008 MAY-01 #004570

- Note
  - Obtained surveying data from ABF surveyors. Gave copies of the data to Art and Ali.
  - Checked the spacing of batter piles, i.e. 112 inch (~2840mm), which is close to the plan, i.e. 2800mm.
  - Noticed that ISI, which is a subcontractor of ABF, took two shotcrete samples. Let Bill Sullivan know about it and ask him to return one sample, which is for CT. It was returned around 15:00.
  - Attend staff meeting from 8:00 to 8:30.
  - Only two crews from T.D. are on site, i.e. Ron and Bill.
  - On site from 12:30 to 15:30 with Abdikarim Ali. Off-site, continued to review working plans and write a diary.
  - 8 hours O.T. due to a contactor activity on state holiday.

**Inspector:**
SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep