STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **509 to 513**	DATE: **5/05/08 to 5/09/08** S M T W T F S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER:

(NA – See Weekly Statement of Working Days)

Monday: 5/05/2008 0800-1630 = 8 hrs

- Finished last week's diary.
- Sent CCO 53 updated plan sheet to Sam Choy in PMIV and updated the Plan Sheet Library.
- Worked on CCO 83 CM and reading/compiling backup data for the CCO binder.

Tuesday: 5/06/2008 0730-1700 = 8 + 1 OT hrs

- Worked on CCO 83 CM.
- Worked on ATP (Suppl) letter to ABF regarding CCO 41 updated specs, plans sheets and testing.
- Updated Contractor CCO Summary Log for meeting today with ABF. E-mailed them a copy of the log as well before the meeting.
- CT-ABF CCO Meeting notes: (ABF: S. Choy, B. Yee and Eric Christianson. CT: J Ocampo and S Fabel. Steve not here today)
  - 5s1: Submit as EWFA. Brandon would like a letter defining the scope of the videographer since they are using HD quality camera equipment and format. I'm to ask Bart (PIO) for spec.
  - 12: ABF needs scope letter on security guard. ABF sees it as follows: Pier 7 60CT/40ABF, YBI 50/50, Mole gate 100CT, plus 10% markup. I'm to send Sam/Brandon draft scope letter before finalizing.
  - 24: Send ABF CCO 24. See 4/22/08 notes. Confirm with S Bonnet.
  - 25: Working on a price.
  - 27: With ABF. Jeff to talk to Brian about RFI 953. Sam asked to put RFI 953 into CCO 27.
  - 36s1: The two RFIs added are not for ABF's convenience. Jeff to investigate.
  - 36s0: $77K. Put money amount into CCO log (not $0). ABF still reviewing CCO language.
  - 38s1: $1.85M vs. $72K from Steve Bonnet. Meeting forthcoming. ABF has not received a letter on this yet, only an e-mail from Steve on CT's cost. Sam to talk to Steve first, then follow up with a response letter to ABF's $1.85M.
  - 41: I told Sam letter coming on spec and plan sheets as well as starting some testing. (* Fix ATP cell on spreadsheet).
  - 44: Received detailing costs today. ABF wants detailing cost under CCO 44s0. This way all the RFIs are tied into the detailing/fabrication and can be tracked individually through the schedule. If the detailing were grouped in a separate CCO, it would be hard to track the RFIs.
  - 45: Meeting Thursday at 1 PM on escalation for not ordering the pipe.
  - 48: Teflon not spec'd. If CT specs, CT will have to pay (what ABF says). I'll check with Mark Woods and Steve Bonnet on this issue.
  - 53: Sam verbally says $2.3M from ZPMC. Does not include the portion in NOPC 5. Told Sam I sent the R3 plan sheet to him yesterday through PMIV.
  - 57: Sam says CCO went to Goodman. Once they sign, ABF will sign CT's CCO.
  - 59: Meeting tomorrow to go over CCO 59 scope and table.
  - 60: ABF wants to get paid. Check with Brian Boal.
  - 71: Sam to send me e-mail o shear key issue (and reference what RFIs) so I can track it down.
  - 76: I need to check the status of the plan sheets so I can give draft copy to ABF for review.

REC'D '08 MAY-16 #004681

SIGNATURE	TITLE
Scott Fabel, P.E.	**Consultant Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 ☐

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.:	DATE:
509 to 513	**5/05/08 to 5/09/08** S [M T W T F] S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER:

(NA – See Weekly Statement of Working Days)

- 77: Review scope letter. Follow up with Rick/Brian/Jeff.
- 80: CT has no status.
- 82: Informed Sam this CCO will be for diesel hammer spec but need latest CT letter requests resolved first.
- 83: Told Sam this is the potential CCO for cable mockup, which is related to NOPC 5.
- Next meeting: week of May 20th. Sam needs to check his schedule for June.

- Sent Sam/Brandon (ABF) copy of latest RFI-CCO Hopper.
- Worked late writing draft ATP (Supplemental) for CCO 41.

Wednesday: 5/07/2008 0800-1630 = 8 hrs

- Had CCO 59 meeting with ABF and CT. See meeting minutes for details.
- Sent letter to April for differing site condition at W2. Gil checked and was OK that this was a differing site condition and that the letter to go out.
- Worked on ATP (Supplemental) letter to ABF for CCO 41. Approved by Brian, Bob B. and Mark Woods. Gave to April (with attachments) to finalize.
- Sent updated CCO 41 plan sheets in PMIV Plan Sheet Library (Transmittal 05.03.02-000339). Sent to ABF.
- Went through PMIV action items.

Thursday: 5/08/2008 0800-1630 = 8 hrs

- Worked on reviewing CCO 77 welding report database correspondence.
- CCO 45 meeting in the afternoon.
  - ABF: Sam Choy; Spencer: Kevin, CT" Shedd, Barbara, Ocampo, Ross Chandrawinata & Fabel
  - ABF received ATP on pipe procurement 1/22/08 and ABF gave to ATP to Spencer same day.
  - Spencer says same day got a question from Jeff that Spencer was quoting wrong primer. Spencer says they could not order the pipe because of this question and would wait for a prime answer from their painter. Spencer sent a purchase order to their pipe supplier to buy the pipe to US Pipe.
  - Main issues with Spencer was MOH concern, METS and primer question.
  - Spencer ordering the pipe tomorrow and will work with Sam on the cost. Sam said he would send them ATP wither we pay for the $8,800+ escalation of pipe cost or not.
- Worked on getting CCO 45 and CCO Memo ready for signatures for HQ I&A.

Friday: 5/09/2008 0800-1630 = 8 hrs

- MEP CCO meeting in the morning.
- Sent new RFI-CCO Hopper to MEP group on all MEP RFIs requiring a CCO.
- Got Bill to sign CCO 45, but missing PE stamp and Gary's signature for HQ I&A.
- Had meeting with Sandy, Mike and Sam P in the afternoon to go over all the RFIs in CCO 44.
- Sent RFI-CCO Hopper to MEP group (including designers) regarding CCO 44 for Monday's meeting.

SIGNATURE		TITLE	
	Scott Fabel, P.E.	**Consultant Engineer, SAS**	