STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT
CALTRANS · BAY AREA TOLL AUTHORITY · CALIFORNIA TRANSPORTATION COMMISSION

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 ☐

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **523 to 527**	DATE: **05/19/08 To 05/23/08** M T W T F (Circle Day)
SHIFT HOUR: START; **07:00** STOP; **15:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weekly Statement of Working Days)**	

Monday: 5/19/08

- Prepared and filed my last week ARE report.
- Received e-mail from Mike Travis about CCO 42 update. PB needs to update couple more sheets.
- Received e-mail from Mike Travis about CCO 44 update. Need new update for plan sheets.
- Went over CCO 42 plan sheets to confirm the correctness of the final documentation that will be issued to ABF with an Authority To Proceed.

Tuesday: 5/20/08

- Prepared Documents and sent to Maintenance and Design Oversite for concurrence on CCO 42S1 (Cable Tray Changes).
- Visited Bill Howe to discuss the Mole Gate security and to see if we can find the gate to be installed.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Received CCO 74 (Strong Motion System) plan sheets from PB. Documents are under CT review.

Wednesday: 5/21/08

- Prepared draft Memo and CCO 42S1 (Cable Tray Changes) to go for HQ ATP. Original CCO 42 was granted HQ ATP therefore this supplement needs it. In addition this supplement is estimated at $800K.
- Started work on preparing the Monthly Project Cost Report (Pochana).
- Received e-mail from Darryl Schram about ABF-RFCO #29 that needs to be tracked on the RFCO-log.
- In order to confirm percentages of the Security guard costs, forwarded e-mail from Gary Pursell in this regard to ABF and CT concerned parties.

Thursday: 5/22/08

- Received from Brian Petersen of ABF an e-mail confirmation about the Security guard costs percentages.
- Received concurrence from OSCM for CCO 42S1.
- Updated RFI-CCO hopper to include all the RFI' s under CCO 29 for the detailing costs.
- Marie Rech stopped by our desk and inquired about the furniture costs at the Warehouse and the delivery time. Called into AA office furniture and found out that the delivery time for small quantity is within a week .
- Updated CCO log to include the expended amount to 5/20/08 or Estimate #25.

Friday: 5/23/08

- There was no MEP-CCO meeting today. Cancelled because of the Memorial Day holiday.
- Finalized the Monthly Project Cost Report (Pochana) and forwarded it to Darryl Schram for his action.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Visited with Bill Howe the Mole Gate security guard to collect information about installing gate and repair the fence. We need to fabricate and install the gate. Called into CMH enterprise to schedule an appointment.

SIGNATURE G. Boughosn **(George Boughosn)**	TITLE **Office Engineer, SAS**

REC'D 05/MAY-27 #004765