STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: 6/19/08

☐ NIGHTWORK THURSDAY

Shift Hrs	Start		Stop	
Engineer's Hrs	Start	7:00	Stop	15:00

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location:	W2 Cap Beam	7-day const. cal.:	554	Weather:	clear/hot
Remark:	Lost deck/ducts	Project work day:	764		Hi 85F/Lo 60F

Description of Operation:
ABF - continue to erect lost deck supports in southeast void area
RPS - resume setting ducts in south column area

HOURS - ITEM NO.

ITEM NO. >>	34	38					IDLE OR DOWN/ ELSEWHERE
	Prestressing Cast-In-Place Concrete (Pier W2)	Structural Concrete, Bridge					
	RT	RT					< RT/OT

EQUIPMENT AND/OR LABOR:

EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)

CONTRACTORS

Prime	American Bridge / Fluor JV	(P)
Sub #1	Regional	(1)
Sub #2		(2)
Sub #3		(3)
Sub #4		(4)
Sub #5		(5)

REMARKS

Name	Classification	Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR's (CT) diaries.

Bolt training 0830-1200

ABF erected a second set of lost deck supports - parallel with the transverse diaphragm.

checked bench mark elevations on pipes of cable tie-downs (they were good). Checked the elevation of RPS's support bar for their inflection point. It was off by about 20mm and Matt (CT) gave them instruction to move their support bar.

Robert Wong (CT -district) informs me that ABF is planning to mobilize another crane to YBI. From the weekly meetings, ABF had told CT that they were planning to move the current Liebherr crane to the east side of W2. I did observe a red crane (pieces) being hauled down Macalla road - flagged by ABF personnel.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT:	

RECD '08 JUN 24 #005173

DAVID CHUNG — TE/CT
Title

46.002