STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 552
Project Work Day No. 762
Date **06/17/2008**
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 9:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver										8	Tony Crieghton	ABF vacation this week
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Crane Operator	8										Dale Thomas	ABF
7	1	Pile Driver										8	Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8										Douglas Greene	ABF
10	1	Pile Driver/Welder	8										Harry Wheat	ABF
11	1	Elevator Operator	8										Howard Schroyer	ABF
12	1	Pile Driver	8										Nigel Lohse	ABF Foreman
13	1	Pile Driver											Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver										8	Eddy Mondassa	ABF Pier 7
15	1	Pile Driver	8									8	Josh Menchaca	ABF to Pier 7
16	1	Pile Driver											Tony Bragg	ABF Laid off as of today.
18	1	Pile Driver	8										Paul Mason	ABF
19	1	Pile Driver	8										Andy Adam	ABF
20	1	Pile Driver	8										Kurt Chaffion	ABF
21	1	Pile Driver	8										Jesse Johnasen	ABF
22	1	Pile Driver Foreman										8	Leo Vego	ABF to Pier 7
23	1	Pile Driver										8	Henry Wheat	ABF to Pier 7
24	1	Pile Driver										8	Rickie Yembo	ABF to Pier 7
25	1	Pile Driver										8	Paul Eckistrom	ABF to Pier 7
25	1	Pile Driver										8	Ken Reynolds	ABF
26	1	Stair worker	8										Geho Gonzalez	Stair company
27	1	Stair worker	8										Guam Fargota	Stair company
28	1	Stair worker	8										Martin Sandoval	Stair company
29	1	Iron worker											Tim Greenlee	ABF/RSC
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF

REC'D '08 JUN-24 #005199
061708

	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF
	1	MQ Whisper Watt 7000 549-20-4044										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF
	1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
	1	Genie 541-4000N Flood										8		ABF power
	1	Genie 541-4000N Flood										8		ABF power
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: Clear morning, wind low to high, Hi 68 F Lo 50 F.

Description of Operation:

ABF is working on removing the Hinge K Assemblies back to the ground to check the threads of all the rods. ABF tested all rods of the 2nd assembly, found these OK and moved it back to the deck level. (north the south side Hinge)

ABF continues installing the block outs on the north-west wall.

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF erected the falsework post and bents. The 1st bent was from posts F-17 to F-20 along the straight deck side and the 2nd bent was from post locations F-21 to F-28 which is along the sloping walls.

All posts are off their actual locations by 1 inch to 4 inches in east-west or north-south or in both locations. ABF will correct the locations.

ABF surveyors are giving the elevations and coordinates.

RSC is working on creating mushroom heads on the vertical bars which were cut a few weeks ago in the south pier cages. The bars is first heated red hot to the required temperature after which the mushroom head equipment is set and is pushed down in the mold. It takes just a few minutes to create one such head.

ABF got erected a new stairway on the west side of the deck for access to the top of the W2. The stair was red-tagged because there is not yet an exit at the top.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.

(b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.

Lalit was off in the early morning.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep