STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	531/741
Page	1
Date	5/27/2008
Cont. Hrs	0630-1700
Insp. Hrs	0730-1600

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Foundation work at A and B

WEATHER	Sunny/60+ *F

REMARKS

0730hrs, Conversed with David Brad for surveying of Anchor Bolts at A-2, 3 & 4 and B-1, 3 & 4.
Staff Meeting at 0800hrs.
Field visit at 0930hrs. On-going work at A-2, 3 & 4 and B-1, 2, 3 & 4.
B-1 footing, set anchor bolts to final grade and orientation and prep-work for form placement.
A-2 CIDH, cut steel casing to planed top of casing elevation, trim re-steel 100mm below top of new casing elevation.
ABF surveys on-site surveying top of anchor bolt elevations and orientation.
TD-DrillTech plans on placing concrete in all remaing A and B foundation on May 28, 2008.
Thanh Le informed me about DrillTech performing repairs on damaged equipment form A-3 CIDH.(May 26, 2008)
Create agenda for TT Construction meeting.
TT construction meeting at 1330hrs.
Send out request to lab for aggregate check for concrete pour scheduled for May, 28 2008.
Helped survey Top of Casing and Top of Anchor Bolt elevations on CIDH foundations at A and B.
David Brad and Seong in the field till late, survey orientation and top of Anchor bolt for CIDH foundations at A and B.

REC'D '08 JUN 28 #005401

Signature	Title
	TE - Civil
	Arashdeep Pannu