STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: 6/3/08

☐ NIGHTWORK TUESDAY

Shift Hrs	Start	6:30	Stop	14:30
Engineer's Hrs	Start	7:30	Stop	16:30

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location:	7-day const. cal.: 538	Weather:
Remark:	Project work day: 748	

Description of Operation:

Prime	American Bridge / Fluor JV (P)
Sub #1	(1)
Sub #2	(2)
Sub #3	(3)
Sub #4	(4)
Sub #5	(5)

HOURS - ITEM NO.

ITEM NO. >>	38						
	Structural Concrete, Bridge						IDLE OR DOWN/ ELSEWHERE

EQUIPMENT AND/OR LABOR:

EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	< RT/OT	REMARKS Name	Classification	Prime / Sub

ABF continued to assemble the stringers at Birth 7, while the cap beams and the attached 10x10x1/2" HSS bracing elements were shipped to Pier E2. Massoud kept track of this work and as such, refer to his diary for the progress of work and the name of personnel.

At Pier E2, however, work wa not proceeding at a fast clip as the workers are welding the shim plates (9" wide by Max 6" height) to the bottom of the W36"x302 cap beams. They were also trying to figure out the capacity of the crane as the weight of the entire assembly for the 1/2 the upper bracing seems to be greater than the capacity of the crane. Suffice it to say that the load will not be picked tomorrow.

At the office, I continued with thre review of the Plans, submittals, and RFIs. Massoud & I discussed the ISDs where they show what seems to be headed bars between the center shear keys and the bearings. However, these headed bars are not shown on the plan sheets. Moreover, looking at Sections A-A, B-B, & C-C of the Plan sheet 512R1/1204, the 1st inner column of #43 rebars are not confined by any stirrups. We will discuss these concerns with the designer.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT:	

REC'D '08 JUN-28 A005436

Saman Soheili — Assistant Structure Rep.
Title