STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **6/25/08**

☐ NIGHTWORK **WEDNESDAY**

Shift Hrs	Start		Stop	
Engineer's Hrs	Start	7:00	Stop	15:30

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location:	W2 Cap Beam	7-day const. cal.:	560	Weather:	cloudy/smoky
Remark:	lost deck/ducts/wire brush	Project work day:	770		Hi 62F/Lo 53F

Description of Operation:
ABF - continue FW erection in southeast void region/continue to wirebrush ironwork from pour 2/install gutter in south column area
RPS - continue ducts in north/south column area

HOURS - ITEM NO.

ITEM NO. >>	34	38					IDLE OR DOWN/ ELSEWHERE
EQUIPMENT AND/OR LABOR:	Prestressing Cast-In-Place Concrete (Pier W2)	Structural Concrete, Bridge					
EQPT. NO. / NO. MEN / DESCRIPTION (Of Equipment or Labor)	RT	RT					< RT/OT

For equipment and personnel hours, please see LALIT MATHUR's (CT) diaries.

CONTRACTORS

Prime	American Bridge / Fluor JV	(P)
Sub #1	Regional	(1)
Sub #2		(2)
Sub #3		(3)
Sub #4		(4)
Sub #5		(5)

REMARKS

Name	Classification	Prime / Sub

Weekly Mtg with ABF today; have not submitted core/crack repair procedure.
ABF has finished closing (most of) the gap below the Hinges at the E-line (DSC02054) and have proceeded to the Hinges at the W-line (DSC02058) to close the gap there.
Lost deck forming continues in the southeast void region (DSC02055). Prefabricated lost deck supports are on the ground and ready to be mobilized to the northeast void region.
Wirebrushing the ironwork from pour 2 continues for the longitudinal diaphragm.
ABF has placed a gutter pipe in the south column area (DSC02056 & DSC02057).

DSC02054.jpg

DSC02058.jpg

DSC02056.jpg

DSC02057.jpg

DSC02055.jpg

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT:	

REC'D 08 JUL -22 #005920

DAVID CHUNG — TE/CT
Title