STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 560
Project Work Day No. 770
Date **06/25/2008**

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF to Pier 7
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Crane Operator	8										Dale Thomas	ABF
7	1	Pile Driver										8	Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8										Douglas Greene	ABF
10	1	Pile Driver/Welder										8	Harry Wheat	ABF to Per 7
11	1	Elevator Operator	8										Howard Schroyer	ABF
12	1	Pile Driver	8										Nigel Lohse	ABF Foreman
13	1	Pile Driver											Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver										8	Eddy Mondassa	ABF Pier 7
15	1	Pile Driver	8									8	Josh Menchaca	ABF to Pier 7
16	1	Pile Driver											Tony Bragg	ABF Laid off as of today.
18	1	Pile Driver	8										Paul Mason	ABF
19	1	Pile Driver	8										Andy Adam	ABF
20	1	Pile Driver	8										Kurt Chaffion	ABF
21	1	Pile Driver	8										Jesse Johnasen	ABF
22	1	Pile Driver Foreman										8	Leo Vego	ABF to Pier 7
23	1	Pile Driver										8	Henry Wheat	ABF to Pier 7
24	1	Pile Driver										8	Rickie Yembo	ABF to Pier 7
25	1	Pile Driver										8	Paul Eckistrom	ABF to Pier 7
25	1	Pile Driver										8	Ken Reynolds	ABF
26	1	Iron worker											Tim Greenlee	ABF/RSC
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF

REC'D '08 JUL-22 #005923
062508

	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF
	1	MQ Whisper Watt 7000 549-20-4044										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF
	1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
	1	Genie 541-4000N Flood										8		ABF power
	1	Genie 541-4000N Flood										8		ABF power
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2											ABF
	1	Elevator	8											ABF

Weather: Foggy and Hazey, wind low to high, High 70 F Low 50 F.

Description of Operation:

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues installing 4 x 6 stringer and plywood for the deck over the falsework posts and beams from F-17 to K-28 area of the S-E VOID area.

RSC has installed most of the headed rebars in the east wall and the north-south diaphragm wall as per the plans.

RSC is installing 8 ducts running east-west under the north assembly of Hinge K similar to south side.

RSC continues working on installing the ducts running north-south through the south cages.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
(b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
(c) Attended concrete meeting at 8 AM.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep