STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 589
Project Work Day No. 799
Date **07/24/2008**
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF to Pier 7
2	1	Pile Driver	10										Tony Crieghton	ABF
3	1	Pile Driver	10										George Mcneil	ABF
4	1	Laborer	10										Jose Molina	ABF
5	1	Laborer	10										Rickie Campos	ABF
6	1	Pile Driver J/M	10										Audre Hudson	ABF
7	1	Pile Driver/Welder	10										Henry Wheat	ABF
8	1	Elevator Operator	10										Howard Schroyer	ABF
9	1	Pile Driver	10										Nigel Lohse	ABF Foreman
10	1	Pile Driver	10										Paul Mason	ABF
11	1	Pile Driver	10										Andy Adam	ABF
12	1	Pile Driver	10										Kurt Chaffion	ABF
13	1	Pile Driver	10										Jesse Johnasen	ABF
14	1	Crane Operator	10										Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10										Scott Ross	ABF
16	1	Pile Driver	10										Albansi Dell	ABF
17	1	Pile Driver	8										Keny Reynolds	ABF
		Iron workers											Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	10										New crane	ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	10											Hertz Rental, deck
	1	MQ Power Generator 220	10											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	10											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										8		ABF
	1	MQ Whisper Watt 7000 549-20-4044										8		ABF

REC'D '08 SEP-05 #006387

	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
	1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
	1	Genie 541-4000N Flood										8		ABF power
	1	Genie 541-4000N Flood										8		ABF power
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	10											ABF

Weather: Sunny, wind low to high, High 70 F Low 60 F.

Description of Operation:

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues adding posts and bents in the N-W VOID area. They have added the following posts

- E10 to E14 (5 post bent)
- D10 to D14 (5 post bent)
- C10 to C15 (6 post bent)
- They have installed all 6 east-west post bents from Line A to B (Like A10 to B10 etc) in the flat area.
- ABF's Henry Wheat was cutting and fitting steel channels to proper height for platform beams.
- ABF has started adding posts bents in the sloped portion of the VOID.

ABF continues installing the cooling pipes per the Thermal Control Plan in the West Wall and the Jacking Saddle Wall.
Matt and David worked late.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
(b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
(c) ABF continues assembling Temporary Tower A-west column bents.
(d) Attended Safety Meeting at 8 AM.
(e) Attended Gary Pursell's Staff Meeting at 9 AM.
(f) Attended Confined Space Training at 12 Noon.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep