STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 621
Project Work Day No. 831
Date **08/25/2008**

Shift Hours Start 0:00 Stop 24:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

e

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	12										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer											Rickie Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder	8										Henry Wheat	ABF
8	1	Elevator Operator	12										Howard Schroyer	ABF
9	1	Pile Driver	12										Nigel Lohse	ABF Foreman
10	1	Pile Driver										8	Paul Mason	ABF vacation
11	1	Pile Driver	8										Andy Adam	ABF
12	1	Pile Driver	12										Kurt Chaission	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8										Scott Ross	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Keny Reynolds	ABF
17	1	Labor	12										Doug Evans	ABF
		Iron workers	0										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											New crane	ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental, deck
	1	MQ Power Generator 220	24											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

REC'D 08 SEP 05 #006412

	1	MQ Whisper Watt 7000 549-20-4044										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831	12											ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044	12											ABF
	1	Genie 541-4000N Flood Lights 536-40-4839	12											ABF power
	1	Genie 541-4000N Flood Lights 536-40-4843	12											ABF power
	1	Genie 541-4000N Flood	12											ABF power
	1	Genie 541-4000N Flood	12											ABF power
	1	Forklift Hertz Rental 544D-10										8		ABF
	1	Pickup	8											ABF
	1	Elevator	12											ABF

Weather: Sunny Morning, wind low to high, High 67 F Low 54 F.

Description of Operation:

Concrete Pour 3

The contractor is watching the thermal control system round the clock. A group of 3 people stays from 6:30 AM to 6:30 PM and a group of 2 people stay from 6:30 PM to 6:30 AM.

The concrete temperature is coming down now.

ABF had chiller running continuously.

ABF had water running through the thermal control pipes at 540 gpm because of high temperature. This gives 20 gpm per cooling loop, for a total of 27 loops.

The chilled water was at 43 degrees F at inlet and 45 degrees at exit.

The concrete temperature was 61 degrees C at 7 AM this morning and is reducing.

ABF is installing vertical double channels at North Hinge K location.

Matt transported remaining cylinders to Sacramento Lab.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
(b) There is no work at W3.
(c) ABF received parts of Truss for the Temp Tower A & B at 7 AM.
(d) Attended Gil's staff meeting at 8 AM.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep