STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	581/791
Page	1
Date	7/16/2008
Cont. Hrs	0600-1530
Insp. Hrs	0600-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	**Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection**
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's. New SUB- 368R04

0600- field visit. Met with John C, Ed (Frmn), Gilel and Song. Welded splice plates have a bow in them hence will create a bow in the splice plate.

Asked John C if ABF plans on using permanent bolts to close the gap between the built-up box sections and splice plates, Yes was the answer.

Song called and informed that the contractor was installing bolts with thread being in the shear plane. On his asking the fore-man to follow the approved plans, he (Song) was told to let John C know. He (Ed) works for John and will get direction from him only.

Called Gilel and informed him of the bolting non conformance, Gilel suggested I call John C.

8.09am, call John and leave a message in regards to the bolt installation procedure.

8:15am, Bill called about confirmation on visit to Dutra Quarry for sampling fill material. Mentioned the improper bolt installation procedure @ A1.

8:21am, John C called. Followed up the above conversation with John. John said that since he is not in the field he cannot verify what is going on there. He also said that his crew should be installing the bolts with threads excluded from the shear plane. He further mentioned that CT personnel should not get in the way of their operation and he does not want anyone to get hurt. I informed John, ABF needs to provide CT engineer reasonable access to all operations at all times. I also informed John that Song will be marking the improperly installed bolts with paint for identification purpose.

9:15am, met up with Mark and provided details of the bolting issue at hand. Went to the field with mark to verify the bolting issues.

Met with Daryl S in regards to Dutra Quarry visit. Informed Daryl of my inability to go due pressing issues in the field.

Received e-mail for schedule work at TT "C" foundation location.

Met up with April S and clarified ABF-CAL-LTR- 000550, 000544 and 000531 responses/lack of response and conveyed the same to Gilel.

Met with Jason W and Robert M (ABF) to go over the changed ZPMC invoice for pay-estimate 27. Robert to re-submit corrected request.

2.5 hr OT.

REC'D *08 SEP-06 #006455

ASPan
Signature

TE - Civil
Title

Arashdeep Pannu