STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	582/792
Page	1
Date	7/17/2008
Cont. Hrs	0600-1530
Insp. Hrs	0600-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	**Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection**
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's. Receive SUB 225R15 and 582R03.

Create, final Q-sheets for Item # 8, estimate # 27. ABF has changed their TT estimate for the third time this estimate

Contractor continues to work on Lift #2 of TT A1 and A2. Contractor replaced all bolts where thread was included in the shear plane.

Weekly TT design meeting.

Met with Coutney C, Brad and ABF after the TT design meeting and discuss schedule for week of 7/20/08.

2.5hr OT

REC'D '08 SEP-06 #006456

Signature

TE - Civil

Title

Arashdeep Pannu