STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	595/805
Page	1
Date	7/30/2008
Cont. Hrs	0600-1730
Insp. Hrs	0600-1630

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	**Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection**
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's. RFI 1199R04.

Finalize response to ABF SUB 702R07 with April S.

Continue assembling lift #2 of TT B1 - B2. Erect Temporary Tower B1-B2 Lift # 2. Splice in Tower EBF was erected with bolts having thread included in the shear plane.

Continue to place filter fabric and BAB's at "C" foundation location.

ABF performs bolt testing in the warehouse, witnessed by David C.

2 hrs OT.

REC'D *08 SEP-06 #006465

Signature

TE - Civil
Title

Arashdeep Pannu