STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 632
Project Work Day No. 842
Date **09/05/2008**

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

e

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF Pier 7
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder	8										Henry Wheat	ABF
8	1	Elevator Operator	8										Howard Schroyer	ABF
9	1	Pile Driver Foreman	8										Nigel Lohse	ABF
10	1	Pile Driver	8										Paul Mason	ABF
11	1	Pile Driver	8										Andy Adam	ABF
12	1	Pile Driver	8										Kurt Chaission	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8										Scott Ross	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Keny Reynolds	ABF
17	1	Labor	8										Doug Evans	ABF
		Iron workers	0										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											New crane	ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental, deck
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

REC'D 08 OCT 06 #006886

	1	MQ Whisper Watt 7000 549-20-4044										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044												ABF
	1	Genie 541-4000N Flood Lights 536-40-4839												ABF
	1	Genie 541-4000N Flood Lights 536-40-4843												ABF
	1	Genie 541-4000N Flood												ABF
	1	Genie 541-4000N Flood	8											ABF deck power
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Sunny Morning, wind low to high, High 75 F Low 60 F.

Description of Operation:

ABF continues to remove the formwork.

ABF continues to remove the cooling pipe system piping and equipment.

ABF continues installing formwork panels on the East wall.

ABF continues to work on the walkway on the east face to prepare for the next pour.

ABF surveyors continue giving layout of the PT blockouts for continuity tendons and Vertical PT Bars.

ABF has started installing the Vertical PT bars.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
(b) CC Myers brought rebar cages for W3. There is lot of activity.
(c) ABF is assembling the truss for west side for the Temporary Towers A and B and is working for foundations for Temporary Tower C.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep