STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 648
Project Work Day No. 858
Date **09/29/2008**

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

e

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer											Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder	8										Henry Wheat	ABF
8	1	Elevator Operator	8										Howard Schroyer	ABF
9	1	Pile Driver Foreman	8										Nigel Lohse	ABF
10	1	Pile Driver	8										Paul Mason	ABF
11	1	Pile Driver	8										Andy Adam	ABF
12	1	Pile Driver	8										Kurt Chaission	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8										Scott Ross	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Keny Reynolds	ABF
18	1	Labor	8										Joe Ruiz	ABF new hire
19	1	Labor										8	Doug Evans	ABF off
		Iron workers	2										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											New crane	ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental, deck
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck

REC'D '08 OCT-06 #006901
092908

	1	MQ Whisper Watt 7000 549-20-4007												ABF
	1	MQ Whisper Watt 7000 549-20-4044										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044												ABF
	1	Genie 541-4000N Flood Lights 536-40-4839												ABF
	1	Genie 541-4000N Flood Lights 536-40-4843												ABF
	1	Genie 541-4000N Flood												ABF
	1	Genie 541-4000N Flood	8											ABF deck power
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Goggy/Cloudy Morning, wind low to high, High 71 F Low 56 F.

Description of Operation:

ABF continues to remove the formwork and clean work.

ABF is continuing working on installation of block outs and Bearing Plates for pour 4.

All Bearing Plates under the Hinge K (Ducts No 18 through 29 A & B) have been installed both on north and south side. They are now installing the Bearing Plates for ducts B 30 to B44 on the north of south side. See Drawing 470R3.

ABF continues installing the couplers for the #19 hair pins on the east face of E -Line to go into the closure pour per W2 Reinforcing Detail No 49, Dwg 497.

ABF continues installing the Anchor bolts for the Deviation Saddle south per West Deviation Saddle Details 1 through 4, Dwgs 765 through 768.

ABF continues installing the Anchor bolts for the Bike Path per Bike Path Details 2, 5, 6 and 7. Only the 1500 mm long bolts on the east side and the 3000 mm long bolts on the west side of the south wall are installed. The remaining bolts will be installed in the future and ABF will install block outs for this future pour.

ABF is doing the cleanup of the floor of Pour 4.

Iron workers started working today.

They have installed 12 #43 rebars at the N-E slope bottom of Pour 4 starting from the middle north-south wall. These rebars are lapping with #29 rebars as per the approved RFI.

There are 4 existing #43 rebars on the east side of the N-E slope and 2 rebars on the east side of the slope are yet to be installed. All but one of these six rebars are with HRC couplers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west.
(b) The foundation work is progressing for Temporary Tower C.

(c) ABF is assembling the truss for west side for the Temporary Towers A and B.
(d) We had a brief staff meeting at 10 AM for status of the project.
(e) Gil is off this month on vacation.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep