STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 651
Project work day: 861

Date the Shift Began: 9/24/08

☐ NIGHTWORK WEDNESDAY

Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 6:45 Stop 15:15

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam
Remark: #43 coupler samples

Weather: warm
Hi 76F/Lo 54F

Description of Operation:
ABF - continue formwork for pour 4
- locate/place trumpets on southeast face

Regional - continue grinding mushroom heads on #43 bars
- fabricate samples to be taken to translab

RECD 10 08 OCT-07 H007003

HOURS - ITEM NO.

ITEM NO. >>	38	48					IDLE OR DOWN/ ELSEWHERE
	Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)					
	RT	RT					< RT/OT

CONTRACTORS

Prime	American Bridge / Fluor JV	(P)
Sub #1	Regional	(1)
Sub #2		(2)
Sub #3		(3)
Sub #4		(4)
Sub #5		(5)

EQUIPMENT AND/OR LABOR:

EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REMARKS Name	Classification	Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR'S diaries.

Weekly Mtg w/ABF:
E2 Cross Beam: an adjustment of the outer staple bars in the flared section of the cross beam will be required. They conflict with the large transverse #57 bars. The legs of the staple bars are too long. The #57 bars will take precedence over the staple bars.
W2 Cap Beam: ironworkers came to continue grinding the mushroom heads on the #43 bars. 12 samples were takes to Sacramento on the RPS's truck, followed by Pam (CT).

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT:	

DAVID CHUNG — TE/CT
Title