STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	622/832
Page	1
Date	8/26 ~~7/24~~/2008
Cont. Hrs	0630-1530
Insp. Hrs	0600-1200

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	**Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection**
WEATHER	Clear - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Drill pot-hole esat side of the Torpedo Building entrance. Due to presence of large size rocks/boulders in the fill around the building, could not determine if there is any kind of footing. Dug down appox. 2 feet.

~~JURY duty starts at 1300hrs in Martinez.~~

Contractor has 10 ft long Soil nails. After actually laying down the soil nails in per-determined location at 5-ft spacing, it was mutually decided between myself and Bryan O'S (TD) to drill a total of 5 Soil-Nails to a depth of 8-ft. These locations were the closet to the building. All Soil-Nail drilling was terminated at the vertical face of the temporary K-rail protecting the east face of the Building 262. Approx. distance between the face of K-rail and face of building is 1220mm. Start drilling grout injected Soil Nails.

JURY duty starts at 1300hrs in Martinez. Gina takes over after 1200 hrs.

REC'D '08 OCT-07 #007007

Signature

TE - Civil
Title

Arashdeep Pannu